

ID		Task Mode	Task Name	Duration	Start	Finish																												
							Qtr 2	Qtr 3	Qtr 4	2018			2019			2020			2021			2022			2023			2024			2025			
1			Exhibit G - Project Schedule																															
2			Design & Permitting	479 days	Mon 7/24/17	Thu 5/23/19																												
3			Design and Permitting Blake Doyle Skate Park and Gardens	200 days	Mon 7/24/17	Fri 4/27/18																												
4			Design and Permitting - I-110 Corridor Urban Greenway	119 days	Wed 8/1/18	Sat 1/12/19																												
5			Public Meeting	1 day	Thu 5/23/19	Thu 5/23/19																												
6			Construction																															
7			Construction - Blake Doyle Skate Park & Community Gardens	455 days	Mon 4/30/18	Fri 1/24/20																												
8			Bidding & Contractual Procurement	90 days	Mon 4/30/18	Fri 8/31/18																												
9			Construction	365 days	Mon 9/3/18	Fri 1/24/20																												
10			Construction - I-110 Corridor Greenway	1405 days	Mon 1/14/19	Fri 5/31/24																												
11			Bidding and Contractual Procurement - Stormwater Management & Sports Fields	90 days	Mon 1/14/19	Fri 5/17/19																												
12			Construction - Stormwater Management Facilities & Sports Fields	320 days	Mon 5/20/19	Fri 8/7/20																												
13			Bidding and Contractual Procurement - Childrens Interactive Areas & Playgrounds	90 days	Mon 9/21/20	Fri 1/22/21																												
14			Construction - Childrens Interactive Areas & Playgrounds	120 days	Mon 3/8/21	Fri 8/20/21																												
15			Bidding and Contractual Procurement - Gateway Plazas & Street Beautification	90 days	Mon 8/23/21	Fri 12/24/21																												
16			Gateway Plazas & Street Beautification	275 days	Mon 2/7/22	Fri 2/24/23																												
17			Bidding and Contractual Procurement - Additional Parking	90 days	Mon 2/27/23	Fri 6/30/23																												
18			Additional Parking	240 days	Mon 7/3/23	Fri 5/31/24																												
19			Monitoring	1095 days	Mon 8/10/20	Fri 10/18/24																												
Project: I-110 Corridor Urban G Date: Fri 7/21/17			Task		Project Summary		Manual Task		Start-only		Deadline																							
			Split		Inactive Task		Duration-only		Finish-only		Progress																							
			Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress																							
			Summary		Inactive Summary		Manual Summary		External Milestone																									
Page 1																																		