

CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)
Meter ID: YSI 600XLm #11 Datalogger ID: #8 Sept 2008 version

Boldly "X" this box if there is qualified data on this page.

Date 8-26-13 Calibration Time: 14:04 ETZ or CTZ Project Name: MSFNS
(circle one)
Circle/Fill In: Lab Calibration or Calibration on Site MSFNU11

Temperature (Monthly) Please Use "Monthly Temperature Verification Log"

Date of Last Temperature Verification 8-13

Pass or Fail

P F

Dissolved Oxygen

In Run Mode

Initial Reading: 7.89 mg/L @ Temp. 29.4 °C % DO 103.4
nearest 100th nearest 10th nearest 10th

P F

In Calibrate Mode (to temp.)

Calibrated Reading: 7.58 mg/L @ Temp. 29.8 °C % DO 100.0
nearest 100th nearest 10th nearest 10th

P F

In Run Mode

Initial Calib. Verification: 7.50 mg/L @ Temp. 30.4 °C % DO 100.0
nearest 100th nearest 10th nearest 10th

P F

Specific Conductance

In Calibrate Mode

Calibration: Exp. Date 10/14 Lot # 2304E85 Standard 1000 Initial Reading 1004 Calibrated Reading 1000
µmhos/cm µmhos/cm µmhos/cm

P F

In Run Mode

Initial Calib. Verification: 11/13 1205241 100 103
µmhos/cm µmhos/cm

P F

pH

In Calibrate Mode (3-point calibration to temp.)

Standard	Exp. Date	Lot #	Initial Reading nearest 10 th	Temperature nearest 10 th	Calibrated Reading nearest 10 th	Temperature nearest 10 th
7.0 SU	<u>2/14</u>	<u>120444</u>	<u>7.0</u>	<u>31.1</u> °C	<u>7.0</u>	<u>31.1</u> °C
4.0 SU	<u>3/15</u>	<u>131596</u>	<u>4.1</u>	<u>29.9</u> °C	<u>4.0</u>	<u>29.9</u> °C
10.0 SU	<u>3/14</u>	<u>121303</u>	<u>10.0</u>	<u>30.9</u> °C	<u>10.0</u>	<u>31.0</u> °C

P F

P F

P F

Initial Calibration Verification:

In Run Mode

10 SU 3/14 121303 10.0 SU 31.1 °C

P F

Maintenance: Weekly PH Slope: _____

Specific Conductance Probe Cleaned? Y N

Notes:

Dissolved Oxygen Membrane Changed? Y N

pH 7 = -27.0
4 = 136.2
10 = -190.2

Site ID:

Project:

Paul Blair

Print name of person performing calibrations.

Acceptance Criteria: (DO ± 0.3mg/l of theoretical value) (Specific Conductance ± 5%) (pH ± 0.2 SU) (Temperature ± 0.5 °C)