

Meter Calibration Verification Logsheet
(FDEP SOP FT 1000-FT 1600, FD 1000-FD 4000)



Meter ID: Sunavator II
Project: B/MAP

Method/Parameter	Analyst	MMDDYY	24 HH:MM	Acceptance Criteria					
DEP SOP FT 1400 Temperature	Initials	Date	Time	Previous CV	Bath Type	NIST Thermometer S/N	Meter Temp °C	± 0.5 °C	
CAL ICV CCV CCV MAINT								Pass Fail	
DEP SOP FT 1600 Turbidity	Initials	Date	Time	1° or 2° Standard	Previous CV	Standard NTU	ID	Meter NTU	± 5%
CAL ICV CCV CCV MAINT									Pass Fail
DEP SOP FT 1500 Dissolved Oxygen	Initials	Date	Time	Changed membrane?	Saturation mg/L	DO mg/L	Meter % DO	Temp °C	± 0.3 mg/l
CAL ICV CCV CCV MAINT	RC	12-10-13	8:18	IV	9.467	9.56	100.3	18.02	Pass Fail
CAL ICV CCV CCV MAINT	RC	12-10-13	17:08	N	9.625	9.73	100.4	17.24	Pass Fail
DEP SOP FT 1200 Specific Conductance	Initials	Date	Time	Standard		Meter		± 5%	
CAL ICV CCV CCV MAINT	RC	12-10-13	8:20	1463	5-19	INV18067	18.89	152.2	Pass Fail
CAL ICV CCV CCV MAINT	RC	12-10-13	17:09	50000	1-20	INV18040	18.51	50295.3	Pass Fail
DEP SOP FT 1100 pH	Initials	Date	Time	Standard		Meter		± 0.2 SU	
CAL ICV CCV CCV MAINT	RC	12-10-13	8:25	4	8-20	INV18062	-	4.08	Pass Fail
CAL ICV CCV CCV MAINT	RC	12-10-13	17:13	10	5-20	INV180382	-	10.16	Pass Fail
DEP SOP FT 1000 ORP	Initials	Date	Time	Standard		Meter		± 20 mV	
CAL ICV CCV CCV MAINT				mV	Expiration	ID	Temp °C	mV	Pass Fail
CAL ICV CCV CCV MAINT									Pass Fail
CAL ICV CCV CCV MAINT									Pass Fail

Notes: