



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID # _____

PRE-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION _____

DATE _____ TIME _____

POST-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION _____

DATE _____ TIME _____

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL				
CALIBRATION				
PRE-VERIFICATION				
POST-VERIFICATION				

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL					
CALIBRATION					
PRE-VERIFICATION					
POST-VERIFICATION					

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL						
CALIBRATION						
PRE-VERIFICATION						
POST-VERIFICATION						

Acceptance Criteria: $DO \pm 0.3 \text{ mg/L}$ $Sp. Cond. \pm 5\%$ $pH \pm 0.2 \text{ SU}$ $Temperature \pm 0.2 \text{ }^{\circ}\text{C}$

Was the Specific Conductance Probe cleaned? (circle one) YES NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES NO

RQ & SITE IDs

SAMPLER NAMES & SIGNATURES (All team members present)