

CONTINUING CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)
 Meter ID: YSI 600XL-M #11 Datalogger ID: #8 Sept 2008 version

Boldly "X" this box if there is qualified data on this page.

Date 8-21-13 Pre Sample Time: 9:00 Post Sample Time: 17:45
 All Times Are: ETZ or CTZ (circle one)

Temperature (Monthly) Please Use "Monthly Temperature Verification Log"
 Date of Last Temperature Verification 8/13 Pass or Fail P F

Dissolved Oxygen
 In Run Mode Pre Sample 8.27 mg/L @ Temp. 25.3 °C % DO 100.7
 nearest 10th nearest 10th nearest 10th P F
 Post Sample 7.65 mg/L @ Temp. 29.3 °C % DO 100.1
 nearest 10th nearest 10th nearest 10th P F

Specific Conductance
 In Run Mode Exp. Date Lot # Standard Initial Reading
 Pre Sample 11/13 1205241 100 100
 μmhos/cm μmhos/cm P F
 Post Sample 10/14 2304685 1000 987
 μmhos/cm μmhos/cm P F

pH
 In Run Mode Standard Exp. Date Lot # Initial Reading Temperature
 Pre Sample 10 SU 3/14 121303 10.1 SU 27.0 °C
 nearest 10th nearest 10th P F
 Post Sample 4 SU 3/15 131596 4.1 SU 28.2 °C
 nearest 10th nearest 10th P F

Notes:

Site ID:
 Project:

Maintenance: Specific Conductance Probe Cleaned? Y.N Y
 Dissolved Oxygen Membrane Changed? Y.N Y
Paul Blair
 Print name of person performing calibrations.

Acceptance Criteria: (D.O. ± 0.3 mg/l of theoretical value) (Specific Conductance ± 5%) (pH ± 0.2 SU) (Temperature ± 0.5 °C)