

Boldly "X" this
box if there is
qualified data on
this page.

CONTINUING CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Meter ID: YSI 600XL #11

Datalogger ID: #8

Sept 2008 version

Date 8-28-13

Pre Sample Time: 10:12

Post Sample Time: MSFNS 17:00

All Times Are:

ETZ or CTZ (circle one)

Temperature (Monthly) Please Use "Monthly Temperature Verification Log"

Date of Last Temperature Verification 8-13

Pass or Fail

☒ P ☐ F

Dissolved Oxygen

In Run Mode

Pre Sample

8.02

mg/L

@ Temp.

26.6

°C

% DO

100.0

nearest 10th

nearest 10th

nearest 10th

☒ P ☐ F

Post Sample

7.57

mg/L

@ Temp.

29.9

°C

% DO

100.0

nearest 10th

nearest 10th

nearest 10th

☒ P ☐ F

Specific Conductance

Exp. Date

Lot #

Standard

Initial Reading

In Run Mode

Pre Sample

11/13

1205241

100

101

µmhos/cm

µmhos/cm

☒ P ☐ F

Post Sample

10/14

2304685

1000

998

µmhos/cm

µmhos/cm

☒ P ☐ F

pH

Standard

Exp. Date

Lot #

Initial Reading Temperature

In Run Mode

Pre Sample

10

SU

3-14

121303

10.0

SU

27.5

°C

nearest 10th

nearest 10th

☒ P ☐ F

Post Sample

4

SU

3-15

131596

4.1

SU

31.0

°C

nearest 10th

nearest 10th

☒ P ☐ F

Notes:

Site ID:

Project: MSFNS

Maintenance:

Specific Conductance Probe Cleaned?

Y.N

Dissolved Oxygen Membrane Changed?

Y.N

Paul Blair
Print name of person performing calibrations.

Acceptance Criteria: (D.O. $\pm$ 0.3 mg/l of theoretical value) (Specific Conductance $\pm$ 5%) (pH $\pm$ 0.2 SU) (Temperature $\pm$ 0.5 °C)