

②

Boldly "X" this box if there is qualified data on this page.

CALIBRATION and Continuing Calibration LOG
(FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Meter ID: QD00976 - Q+00970 1-6-06 version

Date 10/7/09 Calibration Time (Pre Sample): 11:40 Post Sample Time: 10:12 on 10/8/09

Circle/Fill In: Lab Calibration or Calibration on Site Yes

Temperature (Monthly)
Date of Last Temperature Verification

Ice Bath: Probe °C NIST °C Warm Bath: Probe °C NIST °C Pass or Fail P F

Dissolved Oxygen
In Calibrate Mode
Initial Reading: 7.60 mg/L @ Temp. 28.70 °C % DO 98.8 P F
Calibrated Reading: 7.70 mg/L @ Temp. 28.67 °C % DO 99.6 P F
Pre Sample
Initial Calib. Verification: 7.77 mg/L @ Temp. 28.97 °C % DO 101.0 P F
Post Sample
Continuing Calib. Verification: 7.75 mg/L @ Temp. 27.25 °C % DO 97.2 P F

Specific Conductance
In Calibrate Mode
Calibration: Exp. Date 11/10 Lot # 2905476 Standard 1000 Initial Reading 994 Calibrated Reading 1000 P F
Pre Sample
Initial Calib. Verification: 02/11 2908330 100 101 P F
Post Sample
Continuing Calib. Verification: 11/10 2905476 1000 991 P F

pH
Standard Exp. Date Lot # Initial Reading Temperature Calibrated Reading Temperature
Initial Calibration: 7.00 SU 04/10 082161 6.98 SU 27.64 °C 7.00 SU 27.74 °C P F
In Read Mode
Initial Calibration Verification: 07/10 083289 10.07 SU 27.49 °C P F
Pre Sample
Continuing Calibration Verification: 04/10 082161 7.03 SU 27.29 °C P F
Post Sample

Maintenance
Notes: Specific Conductance Probe Cleaned? Y N
Dissolved Oxygen Membrane Changed? Y N

Site ID: Fanning
Project: SPR60910

Laura Hester

Print name of person performing calibrations.