

CALIBRATION and Continuing Calibration LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there is qualified data on this page.

Meter ID: _____

1-6-06 version

Date 11/28/12 Calibration Time (Pre Sample): 7:45 Post Sample Time: 19:30

Circle/Fill In: Lab Calibration or Calibration on Site Silver River

Temperature (Monthly)

Date of Last Temperature Verification _____

Pass or Fail
P F

Ice Bath: Probe _____ °C NIST _____ °C Warm Bath: Probe _____ °C NIST _____ °C

Dissolved Oxygen

In Calibrate Mode

Initial Reading: 9.75 mg/L @ Temp. 16.29 °C % DO 99.4 (P) F

Calibrated Reading: 9.82 mg/L @ Temp. 16.24 °C % DO 100.0 (P) F

Pre Sample

Initial Calib. Verification: 9.82 mg/L @ Temp. 16.21 °C % DO 100.0 (P) F

Post Sample

Continuing Calib. Verification 9.90 mg/L @ Temp. 15.83 °C % DO 99.8 (P) F

Specific Conductance

	Exp. Date	Lot #	Standard	Initial Reading	Calibrated Reading
<i>In Calibrate Mode</i>					
Calibration:	<u>4/13</u>	<u>2111199</u>	<u>100</u> µmhos/cm	<u>100</u> µmhos/cm	<u>100</u> (P) F
<i>Pre Sample</i>					
Initial Calib. Verification:	<u>4/13</u>	<u>2111199</u>	<u>100</u> µmhos/cm	<u>100</u> µmhos/cm	(P) F
<i>Post Sample</i>					
Continuing Calib. Verification	<u>4/13</u>	<u>2111199</u>	<u>100</u> µmhos/cm	<u>99</u> µmhos/cm	(P) F

pH

	Standard	Exp. Date	Lot #	Initial Reading	Temperature	Calibrated Reading	Temperature
<i>Initial Calibration:</i>							
	<u>7.00 SU</u>	<u>10/13</u>	<u>115471</u>	<u>7.02</u> SU	<u>16.65</u> °C	<u>7.00</u> SU	<u>16.60</u> °C (P) F
<i>Initial Calibration Verification:</i>							
<i>Pre Sample</i>							
	<u>7.00 SU</u>	<u>10/13</u>	<u>115471</u>	<u>7.00</u> SU	<u>16.55</u> °C		(P) F
<i>Continuing Calibration Verification:</i>							
<i>Post Sample</i>							
	<u>7.00 SU</u>	<u>10/13</u>	<u>115471</u>	<u>7.01</u> SU	<u>16.03</u> °C		(P) F

Maintenance

Specific Conductance Probe Cleaned? Y (N)
Dissolved Oxygen Membrane Changed? Y (N)

Notes:

Site ID:

Project:



MARION SALT SPRINGS

SPRG1210 2ND MAG. SPRING

EDGAR WADE


Print name of person performing calibrations.

Acceptance Criteria: (DO ±0.3mg/l) (Specific Conductance ± 5%) (pH ± 0.2SU) (Temperature ±0.2°C) Warm bath Appx. 40°C

RQ-2012-11-26-33

SR-SW-1
AND
SR-SW-YEARLING HOUSE


9721



RECEPTION HALL

SPRG1210 1ST MAG. SPRING

9720



SILVER SPRINGS MAIN

SPRG1210 1ST MAG. SPRING

RQ-2012-11-26-31

SPRG1210