

CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there is qualified data on this page.

Meter ID: 12 YSI 600 XLM

September 2008 GENERAL version

Date 5-16-13 Calibration Time: 6:18 Project Name: Santa Fe Nutrient Study

All Times Are: ETZ or CTZ (circle one)

Circle/Fill In: Lab Calibration or Calibration on Site Holiday Inn

Temperature (Monthly)

Date of Last Temperature Verification 5-1-13

↓
Pass or Fail
P F

Ice Bath: Probe _____ °C NIST _____ °C Warm Bath: Probe _____ °C NIST _____ °C

Dissolved Oxygen

In Calibrate Mode

Initial Reading: 9.09 mg/L @ Temp. 20.4 °C % DO 100.6 P F

Calibrated Reading: 8.98 mg/L @ Temp. 20.6 °C % DO 100.0 P F

In Run Mode

Initial Calib. Verification: 8.76 mg/L @ Temp. 22.7 °C % DO 101.5 P F

Specific Conductance

In Calibrate Mode

Exp. Date	Lot #	Standard	Initial Reading	Calibrated Reading
<u>5/14</u>	<u>2211234</u>	<u>1000</u> µmhos/cm	<u>1001</u> µmhos/cm	<u>1000</u> <u>P</u> F

In Run Mode

Initial Calib. Verification:	<u>5/14</u>	<u>2211370</u>	<u>100</u> µmhos/cm	<u>101</u> µmhos/cm	<u>P</u> F
------------------------------	-------------	----------------	------------------------	------------------------	------------

pH

Standard	Exp. Date	Lot #	Initial Reading	Temperature	Calibrated Reading	Temperature
----------	-----------	-------	-----------------	-------------	--------------------	-------------

In Calibrate Mode

7.0 SU	<u>3/14</u>	<u>121302</u>	<u>7.0</u> SU	<u>20.1</u> °C	<u>7.0</u> SU	<u>20.1</u> °C <u>P</u> F
--------	-------------	---------------	---------------	----------------	---------------	---------------------------

4.0 SU	<u>9/14</u>	<u>126018</u>	<u>4.0</u> SU	<u>20.9</u> °C	<u>4.0</u> SU	<u>21.0</u> °C <u>P</u> F
--------	-------------	---------------	---------------	----------------	---------------	---------------------------

10.0 SU	<u>6/13</u>	<u>112987</u>	<u>10.0</u> SU	<u>20.6</u> °C	<u>10.0</u> SU	<u>20.6</u> °C <u>P</u> F
---------	-------------	---------------	----------------	----------------	----------------	---------------------------

In Run Mode

Initial Calib. Verification: 7 SU 3/14 121302 7.0 SU 20.1 °C P F

Maintenance: Weekly PH Slope: _____ Specific Conductance Probe Cleaned? Y N
Notes: Dissolved Oxygen Membrane Changed? Y N

<u>Ginnie Springs</u>	Site ID: Project:
<u>Devil's Eye</u>	
<u>Big Blue Spring</u>	
<u>Poe Spring</u>	

Chris Green
Print name of person performing calibrations.
Edgarhale

Acceptance Criteria: (DO ±0.3mg/l) (Specific Conductance ± 5%) (pH ± 0.2SU) (Temperature ±0.5°C) Warm bath Appx. 40°C
Record Temperature and pH to 1 decimal place; D.O. to 2 decimal places