



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID # 101901

PRE-SAMPLE CALIBRATION (circle one) IN-LAB ☒ ON-SITE

ON-SITE LOCATION pre-Sanlando Springs Sip

DATE 5/23/13

TIME 7:15

POST-SAMPLE CALIBRATION (circle one) IN-LAB ☒ ON-SITE

ON-SITE LOCATION

DATE 5/24/13

TIME 7:05

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.80	21.47	99.6	Pass
CALIBRATION	8.84	21.42	100.0	Pass
PRE-VERIFICATION	8.84	21.41	100.0	Pass
POST-VERIFICATION	8.77	21.94	100.2	Pass

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	100	2301231	6/14	102	Pass
CALIBRATION	100	2301231	6/14	100	Pass
PRE-VERIFICATION	100	2301231	6/14	100	Pass
POST-VERIFICATION	100	2301231	6/14	101	Pass

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7.00	115471	10/13	7.06	21.43	Pass
CALIBRATION	7.00	115471	10/13	7.00	21.87	Pass
PRE-VERIFICATION	7.00	115471	10/13	7.00	21.89	Pass
POST-VERIFICATION	7.00	115471	10/13	7.01	21.97	Pass

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. ± 5% pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES ☒ NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES ☒ NO

RQ & SITE IDS

RQ-2013-05-20-34

SPRG1304



SANLANDO SPRINGS SIP

SPRG1304 SANLANDO SPRINGS SIP

SAMPLER NAMES & SIGNATURES (All team members present)

Edgar Wade
Edgar Wade

Kirstin Eller
Kirstin Eller