



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID #

PRE-SAMPLE CALIBRATION (circle one) ☒ IN-LAB ☐ ON-SITE ON-SITE LOCATION pre - Wacissa Spring #2

DATE 6/13/13 TIME 7:05

POST-SAMPLE CALIBRATION (circle one) ☒ IN-LAB ☐ ON-SITE ON-SITE LOCATION post - Big Blue Spring (Jefferson)

DATE 6/13/13 TIME 15:15

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.59	22.69	99.5	pass
CALIBRATION	8.63	22.66	100.0	pass
PRE-VERIFICATION	8.63	22.66	100.0	pass
POST-VERIFICATION	8.58	22.86	99.6	pass

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	100	2301231	6/14	102	pass
CALIBRATION	100	2301231	6/14	100	pass
PRE-VERIFICATION	100	2301231	6/14	100	pass
POST-VERIFICATION	100	2301231	6/14	104	pass

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7.00	115471	10/13	7.02	22.22	pass
CALIBRATION	7.00	115471	10/13	7.00	22.24	pass
PRE-VERIFICATION	7.00	115471	10/13	7.00	22.24	pass
POST-VERIFICATION	7.00	115471	10/13	7.01	22.43	pass

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. $\pm 5\%$ pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES ☒ NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES ☒ NO

RQ & SITE IDs

RQ-2013-06-10-27

SPRG1304



QAQC BLANK 1

SPRG1304



WACISSA SPRING #2

SPRG1304 WACISSA SPRING #2



BIG BLUE SPRING (JEFFERSON)

SPRG1304 BIG BLUE SPRING (JEFFERSON)

SAMPLER NAMES & SIGNATURES (All team members present)

Edgar Wade
Edgar Wade