



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID # 101901

PRE-SAMPLE CALIBRATION (circle one) IN-LAB ☒ ON-SITE ON-SITE LOCATION pre - Juniper Spring

DATE 6/19/13 TIME 7:00

POST-SAMPLE CALIBRATION (circle one) ☒ IN-LAB ON-SITE ON-SITE LOCATION post - Fern Hammock Spring

DATE 6/19/13 TIME 16:45

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.01	26.96	100.5	pass
CALIBRATION	7.97	26.97	100.0	pass
PRE-VERIFICATION	7.97	26.97	100.0	pass
POST-VERIFICATION	8.70	22.36	100.2	pass

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	100	2301231	6/14	98	pass
CALIBRATION	100	2301231	6/14	100	pass
PRE-VERIFICATION	100	2301231	6/14	100	pass
POST-VERIFICATION	100	2301231	6/14	101	pass

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7.00	115471	10/13	7.10	29.44	pass
CALIBRATION	7.00	115471	10/13	7.00	29.47	pass
PRE-VERIFICATION	7.00	115471	10/13	7.00	29.48	pass
POST-VERIFICATION	7.00	115471	10/13	7.06	22.79	pass

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. $\pm 5\%$ pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES ☒ NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES ☒ NO

RQ & SITE IDs

RQ-2013-04-29-35

SPRG1304



JUNIPER SPRINGS

SPRG1304 JUNIPER SPRINGS

11463

RQ-2013-04-29-36

SPRG1304



FERN HAMMOCK SPRINGS

SPRG1304 FERN HAMMOCK SPRINGS

SAMPLER NAMES & SIGNATURES (All team members present)

Edgar Wade