



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID # 101901

PRE-SAMPLE CALIBRATION (circle one) ☒ IN-LAB ☐ ON-SITE ON-SITE LOCATION _____

DATE 6/20/13 TIME 8:00

POST-SAMPLE CALIBRATION (circle one) ☒ IN-LAB ☐ ON-SITE ON-SITE LOCATION _____

DATE 6/20/13 TIME 14:30

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.43	23.93	100.0	pass
CALIBRATION	8.44	23.89	100.0	pass
PRE-VERIFICATION	8.44	23.89	100.0	pass
POST-VERIFICATION	8.44	23.59	100.0	pass

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	100	2301231	6/14	105	pass
CALIBRATION	100	2301231	6/14	100	pass
PRE-VERIFICATION	100	2301231	6/14	100	pass
POST-VERIFICATION	100	2301231	6/14	105	pass

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7.00	115471	10/13	6.96	26.66	pass
CALIBRATION	7.00	115471	10/13	7.00	26.44	pass
PRE-VERIFICATION	7.00	115471	10/13	7.00	26.44	pass
POST-VERIFICATION	7.00	115471	10/13	6.99	22.52	pass

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. $\pm 5\%$ pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES ☒ NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES ☒ NO

RQ & SITE IDs

RQ - 2013 - 06 - 10 - 27
wakulla Springs
wakulla tunnel B
wakulla tunnel C

SAMPLER NAMES & SIGNATURES (All team members present)

Edgar Wade
Kirstin Eiler