



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID # 101901

PRE-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION Pre-Volusia Blue

DATE 8/22/13 TIME 8:15

POST-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION Post-Volusia Blue

DATE 8/22/13 TIME 18:45

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	7.78	27.40	100.0	P
CALIBRATION	7.90	27.49	100.0	P
PRE-VERIFICATION	7.87	27.47	100.0	P
POST-VERIFICATION	7.86	27.83	99.8	P

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	100	2301231	6/14	101	P
CALIBRATION	100	2301231	6/14	100	P
PRE-VERIFICATION	100	2301231	6/14	100	P
POST-VERIFICATION	100	2301231	6/14	101	P

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7	115471	10/13	7.00	26.17	P
CALIBRATION	7	115471	10/13	7.00	26.20	P
PRE-VERIFICATION	7	115471	10/13	7.00	26.24	P
POST-VERIFICATION	7	115471	10/13	7.01	26.55	P

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. $\pm 5\%$ pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES NO

RQ & SITE IDs

RQ-2013-08-19-27

SPRG1307



QAQC BLANK 2

SPRG1304



VOLUSIA BLUE SPRING

SPRG1307 VOLUSIA BLUE SPRING

SAMPLER NAMES & SIGNATURES (All team members present)

Keller
H. Allen

Edgar-Wade
Edgar-Wade