



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID # 101901

PRE-SAMPLE CALIBRATION (circle one) ☒ IN-LAB ☐ ON-SITE ON-SITE LOCATION pre-Marion Salt Springs

DATE 9/17/13 TIME 6:45

POST-SAMPLE CALIBRATION (circle one) ☐ IN-LAB ☒ ON-SITE ON-SITE LOCATION post-Alexander

DATE 9/18/13 TIME 7:20

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.58	23.05	99.9	Pass
CALIBRATION	8.57	23.05	100.0	Pass
PRE-VERIFICATION	8.57	23.05	100.0	Pass
POST-VERIFICATION	8.43	23.89	99.9	pass

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	100	2301231	6/14	101	Pass
CALIBRATION	100	2301231	6/14	100	Pass
PRE-VERIFICATION	100	2301231	6/14	100	pass
POST-VERIFICATION	100	2301231	6/14	99	pass

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7.00	115471	10/13	6.93	23.31	Pass
CALIBRATION	7.00	115471	10/13	7.00	23.29	Pass
PRE-VERIFICATION	7.00	115471	10/13	7.00	23.29	Pass
POST-VERIFICATION	7.00	115471	10/13	7.06	25.14	pass

Acceptance Criteria: DO $\pm$ 0.3 mg/L Sp. Cond. $\pm$ 5% pH $\pm$ 0.2 SU Temperature $\pm$ 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES ☒ NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES ☒ NO

RQ & SITE IDs

RQ-2013-09-16-17

SPRG1307



ALEXANDER SPRING

SPRG1307 ALEXANDER SPRING



SILVER GLEN SPRINGS

SPRG1307 SILVER GLEN SPRINGS



SALT SPRINGS (MARION)

SPRG1307 SALT SPRINGS (MARION)

SAMPLER NAMES & SIGNATURES (All team members present)

Edgar Wade

Edgar Wade