



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID # 101901

PRE-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION pre-Silver Main Spring

DATE 8/18/13 TIME 7:00

POST-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION Post-Reception Hall

DATE 9/12/13 TIME 10:00

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.43	23.89	99.9	Pass
CALIBRATION	8.44	23.91	100.0	Pass
PRE-VERIFICATION	8.44	23.92	100.0	Pass
POST-VERIFICATION	Sensor malfunction			

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	100	2301231	6/14	99	Pass
CALIBRATION	100	2301231	6/14	100	Pass
PRE-VERIFICATION	100	2301231	6/14	100	Pass
POST-VERIFICATION	100	2301231	6/14	102	Pass

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7.00	115471	10/13	7.06	25.14	Pass
CALIBRATION	7.00	115471	10/13	7.00	25.09	Pass
PRE-VERIFICATION	7.00	115471	12/13	7.00	25.09	Pass
POST-VERIFICATION	7.00	115471	10/13	7.02	26.45	Pass

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. $\pm 5\%$ pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES NO

RQ & SITE IDs

RQ-2013-09-16-16

SPRG1307



SILVER SPRING MAIN

SPRG1307 SILVER SPRING MAIN



RECEPTION HALL SPRING

SPRG1307 RECEPTION HALL SPRING

SAMPLER NAMES & SIGNATURES (All team members present)

Edgar Wade

Edgar Wade