



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID # 101901

PRE-SAMPLE CALIBRATION (circle one) ☒ IN-LAB ☐ ON-SITE ON-SITE LOCATION _____

DATE 9/25/13 TIME 9:00

POST-SAMPLE CALIBRATION (circle one) ☒ IN-LAB ☐ ON-SITE ON-SITE LOCATION _____

DATE 9/26/13 TIME 7:30

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.35	23.86	99.0	pass
CALIBRATION	8.44	23.84	100.0	pass
PRE-VERIFICATION	8.44	23.82	100.0	pass
POST-VERIFICATION	8.67	22.29	99.8	pass

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	100	2301231	6/14	96	pass
CALIBRATION	100	2301231	6/14	100	pass
PRE-VERIFICATION	100	2301231	6/14	100	pass
POST-VERIFICATION	100	2301231	6/14	101	pass

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7.00	115471	10/13	7.08	22.27	pass
CALIBRATION	7.00	115471	10/13	7.00	22.27	pass
PRE-VERIFICATION	7.00	115471	10/13	7.00	22.27	pass
POST-VERIFICATION	7.00	115471	10/13	6.96	22.35	pass

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. $\pm 5\%$ pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) ☒ YES ☐ NO

Was the Dissolved Oxygen Membrane changed? (circle one) ☒ YES ☐ NO

RQ & SITE IDs

RQ-2013-09-02-38

SPRG1307



CYPRESS SPRING

SPRG1307 CYPRESS SPRING

SAMPLER NAMES & SIGNATURES (All team members present)

Edgar Wade
Edgar Wade