

CONTINUING CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Meter ID: YSI 600 XLM #11

Datalogger ID: 48

Sept 2008 version

Boldly "X" this box if there is qualified data on this page.

Date 12-17-13

Pre Sample Time: 9:30

Post Sample Time: 16:45

All Times Are:

ETZ or CTZ (circle one)

Temperature (Monthly) Please Use "Monthly Temperature Verification Log"

Date of Last Temperature Verification 12-13

Pass or Fail

P F

Dissolved Oxygen

In Run Mode

Pre Sample 10.57 mg/L @ Temp. 12.6 °C % DO 99.4
nearest 100th nearest 10th nearest 10th

P F

Post Sample 9.42 mg/L @ Temp. 18.2 °C % DO 100.1
nearest 100th nearest 10th nearest 10th

P F

Specific Conductance

Exp. Date

Lot #

Standard

Initial Reading

In Run Mode

Pre Sample 7-14 2304358 100 104
µmhos/cm µmhos/cm

P F

Post Sample 5-14 2212042 5000 4987
µmhos/cm µmhos/cm

P F

pH

In Run Mode

Standard

Exp. Date

Lot #

Initial Reading Temperature

Pre Sample 10 SU 2-15 130972 10.0 SU 8.9 °C
nearest 10th nearest 10th

P F

Post Sample 4 SU 3-15 131596 4.1 SU 19.0 °C
nearest 10th nearest 10th

P F

Notes:

Site ID: MSF MW-10
Project: SPRS 1310

Maintenance:

Specific Conductance Probe Cleaned?

Y N

Dissolved Oxygen Membrane Changed?

Y N

Print name of person performing calibrations.

Acceptance Criteria: (D.O. ± 0.3 mg/l of theoretical value) (Specific Conductance ± 5%) (pH ± 0.2 SU) (Temperature ± 0.5 °C)