



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION
GROUND WATER MANAGEMENT

PRE-CAL

CALIBRATION LOG

METER ID # 118155

PRE-SAMPLE CALIBRATION (circle one)

IN-LAB

ON-SITE

ON-SITE LOCATION Homosassa Springs State Park

DATE 5/15/14

TIME 7:30

pre-H1

POST-SAMPLE CALIBRATION (circle one)

IN-LAB

ON-SITE

ON-SITE LOCATION _____

DATE _____

TIME _____

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.41	22.93	98.0	P
CALIBRATION	8.59	22.94	100.0	P
PRE-VERIFICATION	8.59	22.94	100.0	P
POST-VERIFICATION	8.56	22.91	99.2	P

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	100	2301231	6/14	100	P
CALIBRATION	100	2301231	6/14	100	P
PRE-VERIFICATION	100	2301231	6/14	100	P
POST-VERIFICATION	100	2301231	6/14	100	P

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7.00	135752	9/15	7.01	23.10	P
CALIBRATION	7.00	135752	9/15	7.00	23.10	P
PRE-VERIFICATION	10.00	135751	9/15	9.98	22.93	P
POST-VERIFICATION	7.00	135752	9/15	6.98	22.96	P

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. $\pm 5\%$ pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one)

YES

NO

Was the Dissolved Oxygen Membrane changed? (circle one)

YES

NO

RQ & SITE IDS

RQ-2014-05-12-57

Homosassa Springs State Park

H1, H2, H3, etc.

Number of sites to be determined...

SAMPLER NAMES & SIGNATURES (All team members present)

Edgar Wade
Edgar Wade



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

POST-CAL

CALIBRATION LOG

METER ID # 118155

PRE-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION _____

DATE _____ TIME _____

POST-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION _____

DATE 5/15/14 TIME 18:00

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	9.26	20.54	103.0	P
CALIBRATION	9.00	20.53	100.0	P
PRE-VERIFICATION	9.00	20.51	100.0	P
POST-VERIFICATION	8.99	20.50	99.8	P

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	100	2301231	6/14	100	P
CALIBRATION	100	2301231	6/14	100	P
PRE-VERIFICATION	100	2301231	6/14	100	P
POST-VERIFICATION	100	2301231	6/14	100	P

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7.00	135752	9/15	7.00	16.37	P
CALIBRATION	7.00	135752	9/15	7.00	16.41	P
PRE-VERIFICATION	7.00	135752	9/15	7.00	16.44	P
POST-VERIFICATION	10.00	135751	9/15	9.99	22.71	P

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. $\pm 5\%$ pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES NO

RQ & SITE IDS

RQ-2014-05-12-57

Homosassa Springs State Park

sites: H1
H2
H3
H4
H5

+ QAQC1

SAMPLER NAMES & SIGNATURES (All team members present)

Edgar Wade

Edgar Wade