

CONTINUING CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Meter ID: ISI 600 X/C# 11 Datalogger ID: YSI 650 # 8 Sept 2008 version

Boldly "X" this box if there is qualified data on this page.

Date: 6/17/14 Pre Sample Time: 12:00 Post Sample Time: 18:35
All Times Are: ETZ or CTZ (circle one)

Temperature (Monthly) Please Use "Monthly Temperature Verification Log"

Date of Last Temperature Verification 6/2/14

Pass or Fail

Dissolved Oxygen

In Run Mode

Pre Sample

7.42 mg/L

@ Temp.

31.2 °C

% DO

100.1

nearest 100th

nearest 10th

nearest 10th

P F

Post Sample

8.42 mg/L

@ Temp.

23.4 °C

% DO

99.9

nearest 100th

nearest 10th

nearest 10th

P F

Specific Conductance

Exp. Date

Lot #

Standard

Initial Reading

In Run Mode

Pre Sample

10/14

2304006

1000

100

µmhos/cm

µmhos/cm

P F

Post Sample

3/15

2310714

1000

1004

µmhos/cm

µmhos/cm

P F

pH

In Run Mode

Standard

Exp. Date

Lot #

Initial Reading Temperature

Pre Sample

10 SU

2/15

130922

10.0 SU

30.8 °C

nearest 10th

nearest 10th

P F

Post Sample

4 SU

3/15

131596

4.0 SU

34.3 °C

nearest 10th

nearest 10th

P F

Notes:

Site ID:

Project:

MSF MW # 8

" " # 20

" " # 2

" " # 3

" " # 5

10

13

Maintenance:

Specific Conductance Probe Cleaned?

Y N

Dissolved Oxygen Membrane Changed:

Y N

M.A.F. #6
Print name of person performing calibrations.

Acceptance Criteria: (D.O. $\pm$ 0.3 mg/l of theoretical value) (Specific Conductance $\pm$ 5%) (pH $\pm$ 0.2 SU) (Temperature $\pm$ 0.5 °C)