

CONTINUING CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Meter ID: UST1000XRW#11 Datalogger ID: UST 658#8 Sept 2008 version

Boldly "X" this box if there is qualified data on this page.

Date 6/18/14 Pre Sample Time: 9:30 Post Sample Time: 15:25
All Times Are: ETZ or CTZ (circle one)

Temperature (Monthly) Please Use "Monthly Temperature Verification Log" 6/2/14 Pass or Fail P F
Date of Last Temperature Verification

Dissolved Oxygen
In Run Mode Pre Sample 7.93 mg/L @ Temp. 27.4 °C % DO 100.2 P F
nearest 100th nearest 10th nearest 10th

Post Sample 8.54 mg/L @ Temp. 23.5 °C % DO 100.2 P F
nearest 100th nearest 10th nearest 10th

Specific Conductance 799 26.9 100.0 Passed
Exp. Date Lot # Standard Initial Reading

In Run Mode Pre Sample 10/14 2304006 100 100 P F
µmhos/cm µmhos/cm

Post Sample 9/14 2210052 10000 8987 P F
µmhos/cm µmhos/cm

pH
In Run Mode Standard Exp. Date Lot # Initial Reading Temperature
Pre Sample 10 SU 3/15 130872 10.0 SU 26.7 °C P F
nearest 10th nearest 10th
Post Sample 4 SU 3/15 131596 4.0 SU 32.6 °C P F
nearest 10th nearest 10th

Notes:

Site ID:
Project:

MSF MW # 17

15

16

14

18

7

AAK 7015

Maintenance: Specific Conductance Probe Cleaned? Y
Dissolved Oxygen Membrane Changed: Y

M. H. Eckles
Print name of person performing calibrations.

Acceptance Criteria: (D.O. ± 0.3 mg/l of theoretical value) (Specific Conductance ± 5%) (pH ± 0.2 SU) (Temperature ± 0.5 °C)