

CONTINUING CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)
 Meter ID: OST 600XLM1 Datalogger ID: YSI 650 #8 Sept 2008 version

Boldly "X" this box if there is qualified data on this page.

Date: 8/20/14 Pre Sample Time: 9:15 Post Sample Time: 13:00
 All Times Are: ETZ or CTZ (circle one)

Temperature (Monthly) Please Use "Monthly Temperature Verification Log"
 Date of Last Temperature Verification 8/4/14 Pass or Fail (P) F

Dissolved Oxygen
 In Run Mode Pre Sample 7.43 mg/L @ Temp. 31.0 °C % DO 100.0 (P) F
 nearest 100th nearest 10th nearest 10th
 Post Sample 8.08 mg/L @ Temp. 26.5 °C % DO 101.1 (P) F
 nearest 100th nearest 10th nearest 10th

Specific Conductance
 In Run Mode Pre Sample 19/14 Exp. Date 2304006 Lot # 100 Standard 100 Initial Reading 100 (P) F
 µmhos/cm µmhos/cm
 Post Sample 3/15 23107H 100 100.4 (P) F
 µmhos/cm µmhos/cm

pH
 In Run Mode Standard Exp. Date Lot # Initial Reading Temperature
 Pre Sample 10 SU 2/15 130972 10.0 SU 22.0 °C (P) F
 nearest 10th nearest 10th
 Post Sample 4 SU 1/10 138700 4.0 SU 32.2 °C (P) F
 nearest 10th nearest 10th

Notes:

NSF MW #10
#7
#17
#14

Site ID:
 Project:

Maintenance: Specific Conductance Probe Cleaned? Y N
 Dissolved Oxygen Membrane Changed? Y N
Med. Ecker
 Print name of person performing calibrations.

Acceptance Criteria: (D.O. $\pm$ 0.3 mg/l of theoretical value) (Specific Conductance $\pm$ 5%) (pH $\pm$ 0.2 SU) (Temperature $\pm$ 0.5 °C)