



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID #

PRE-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION _____

DATE 9/10/14 TIME 8:00

POST-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION _____

DATE 9/10/14 TIME 8:00

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.52	23.34	100.0	P
CALIBRATION	8.52	23.34	100.0	P
PRE-VERIFICATION	8.52	23.34	100.0	P
POST-VERIFICATION	8.60	23.24	100.7	P

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	500	2407878	1/16	498	P
CALIBRATION	500	2407878	1/16	500	P
PRE-VERIFICATION	500	2407878	1/16	500	P
POST-VERIFICATION	500	2407878	1/16	483	P

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7	143308	5/16	7.08	22.54	P
CALIBRATION	7	143308	5/16	7.00	22.93	P
PRE-VERIFICATION	7	143308	5/16	7.00	22.93	P
POST-VERIFICATION	7	143308	5/16	7.00	23.14	P

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. $\pm 5\%$ pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES NO

RQ & SITE IDs

RQ-2014-09-08-10
Harrison KE
Cypress Spring
Gainer 1C

SAMPLER NAMES & SIGNATURES (All team members present)

K. Eller
B. Eller