

CONTINUING CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)
 Meter ID: 451 600 Xra #11 Datalogger ID: 051600 #8 Sept 2008 version

Boldly "X" this box if there is qualified data on this page.

Date 10/21/14 Pre Sample Time: 11:45 Post Sample Time: 15:55
 All Times Are: ETZ or CTZ (circle one)

Temperature (Monthly) Please Use "Monthly Temperature Verification Log"

Date of Last Temperature Verification 10/1/14

Pass or Fail
☒ P ☐ F

Dissolved Oxygen

In Run Mode Pre Sample 7.92 mg/L @ Temp. 27.4 °C % DO 100.1
 nearest 100th nearest 10th nearest 10th
 Post Sample 7.66 mg/L @ Temp. 29.2 °C % DO 99.9
 nearest 100th nearest 10th nearest 10th

☒ P ☐ F
☒ P ☐ F

Specific Conductance

	Exp. Date	Lot #	Standard	Initial Reading
In Run Mode Pre Sample	<u>12/14</u>	<u>2307729</u>	<u>100</u> µmhos/cm	<u>101</u> µmhos/cm
Post Sample	<u>11/14</u>	<u>2306509</u>	<u>500</u> µmhos/cm	<u>498</u> µmhos/cm

☒ P ☐ F
☒ P ☐ F

pH

	Standard	Exp. Date	Lot #	Initial Reading	Temperature
In Run Mode Pre Sample	<u>10</u> SU	<u>2/15</u>	<u>130972</u>	<u>10.0</u> SU nearest 10 th	<u>26.8</u> °C nearest 10 th
Post Sample	<u>7</u> SU	<u>1/16</u>	<u>140018</u>	<u>7.0</u> SU nearest 10 th	<u>29.1</u> °C nearest 10 th

☒ P ☐ F
☒ P ☐ F

Notes:

Site ID:
 Project:

MSF MW #2
" " #3
" " #8
" " #20

Maintenance: Specific Conductance Probe Cleaned? ☒ Y ☐ N
 Dissolved Oxygen Membrane Changed: ☒ Y ☐ N

M. A. Edges
 Print name of person performing calibrations.

Acceptance Criteria: (D.O. ± 0.3 mg/l of theoretical value) (Specific Conductance $\pm 5\%$) (pH ± 0.2 SU) (Temperature ± 0.5 °C)