

CONTINUING CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Meter ID: 15F 600 XCH#11 Datalogger ID: USE 650#8 Sept 2008 version

Boldly "X" this box if there is qualified data on this page.

Date 10/22/14 Pre Sample Time: 9:30 Post Sample Time: 15:20
All Times Are: ETZ or CTZ (circle one)

Temperature (Monthly) Please Use "Monthly Temperature Verification Log"
Date of Last Temperature Verification 10/1/14

Pass or Fail
P F

Dissolved Oxygen

In Run Mode Pre Sample 9.13 mg/L @ Temp. 19.8 °C % DO 100.1
nearest 10th nearest 10th nearest 10th P F
Post Sample 7.95 mg/L @ Temp. 26.6 °C % DO 99.0
nearest 10th nearest 10th nearest 10th (P) F

Specific Conductance

Exp. Date Lot # Standard Initial Reading
In Run Mode Pre Sample 12/14 2307729 100 100
µmhos/cm µmhos/cm (P) F
Post Sample 7/15 1404020 1000 1003
µmhos/cm µmhos/cm (P) F

pH

Standard Exp. Date Lot # Initial Reading Temperature
In Run Mode Pre Sample 10 SU 2/15 130972 10.1 SU 19.8 °C
nearest 10th nearest 10th nearest 10th nearest 10th P F
Post Sample 4 SU 3/15 131590 4.1 SU 25.6 °C
nearest 10th nearest 10th nearest 10th nearest 10th (P) F

Notes:

Site ID:
Project:

AAK 7015

MSF-MW18

MSF-MW14

MSF-MW15

MSF-MW16

Maintenance: Specific Conductance Probe Cleaned? Y N
Dissolved Oxygen Membrane Changed? Y N
M. A. Eickel
Print name of person performing calibrations.

Acceptance Criteria: (D.O. ± 0.3 mg/l of theoretical value) (Specific Conductance ± 5%) (pH ± 0.2 SU) (Temperature ± 0.5 °C)