

CONTINUING CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Meter ID: YST 600XIM #11

Datalogger ID: YST 650 #8

Sept 2008 version

Boldly "X" this box if there is qualified data on this page.

Date 10/27/14
All Times Are:

Pre Sample Time: 13:00
~~ETZ~~ or CTZ (circle one)

Post Sample Time: 15:50

Temperature (Monthly) Please Use "Monthly Temperature Verification Log"

Date of Last Temperature Verification 10/1/14

Pass or Fail

☒ P ☐ F

Dissolved Oxygen

In Run Mode

Pre Sample 7.95 mg/L @ Temp. 27.2 °C % DO 100.0
nearest 100th nearest 10th nearest 10th

☒ P ☐ F

Post Sample 7.97 mg/L @ Temp. 27.4 °C % DO 100.0
nearest 100th nearest 10th nearest 10th

☒ P ☐ F

Specific Conductance

Exp. Date Lot # Standard Initial Reading

In Run Mode

Pre Sample 12/14 7307779 100 100
µmhos/cm µmhos/cm

☒ P ☐ F

Post Sample 11/14 2306301 80 50.2
µmhos/cm µmhos/cm

☒ P ☐ F

pH

Standard Exp. Date Lot # Initial Reading Temperature

In Run Mode

Pre Sample 1.0 SU 2/15 130972 10.0 SU 27.7 °C
nearest 10th nearest 10th

☒ P ☐ F

Post Sample 4 SU 3/15 130 4.0 SU 32.1 °C
nearest 10th nearest 10th

☒ P ☐ F

Notes:

Site ID:
Project:

MSF MW # Co
5
10

Maintenance:

Specific Conductance Probe Cleaned?

☒ Y ☐ N

Dissolved Oxygen Membrane Changed:

☒ Y ☐ N

M. A. Eickel
Print name of person performing calibrations.

Acceptance Criteria: (D.O. $\pm$ 0.3 mg/l of theoretical value) (Specific Conductance $\pm$ 5%) (pH $\pm$ 0.2 SU) (Temperature $\pm$ 0.5 °C)