



Method/Parameter		Technician	MIMDYY	24 HH:MM	Acceptance Criteria										
DEP SOP FT 1400		Initials	Date	Time	Previous CV		Bath Type	NIST Thermometer		Meter		± 0.5 °C			
Temperature								S/N	Temp °C	Temp °C					
CAL	ICV	CCV	MAINT	7.16.20										Pass	Fail
DEP SOP FT 1500		Initials	Date	Time	Baro in Hg	Water Temp °C	Saturation mg/L	Meter				± 0.3 mg/l			
Dissolved Oxygen								Baro in Hg	DO mg/L	% DO	Temp °C				
CAL	ICV	CCV	MAINT	tm	03.08.21	08:28	30.46	17.8	9.68	30.47	9.72	100.55	17.77	Pass	Fail
CAL	ICV	CCV	MAINT	tm	03.08.21	17:37	30.40	18.0	9.62	30.41	9.65	100.96	18.22	Pass	Fail
CAL	ICV	CCV	MAINT											Pass	Fail
CAL	ICV	CCV	MAINT											Pass	Fail
CAL	ICV	CCV	MAINT											Pass	Fail
DEP SOP FT 1200		Initials	Date	Time	Standard		ID	Meter		± 5%					
Specific Conductance					µmhos/cm	Expiration		Temp °C	µmhos/cm						
CAL	ICV	CCV	MAINT	tm	03.08.21	08:31	146.9	08.21	tm INV210233		Pass	Fail			
CAL	ICV	CCV	MAINT	tm	03.08.21	17:40	50000	06.21	tm INV210223		Pass	Fail			
CAL	ICV	CCV	MAINT						INV190620	19.77	141.87		Pass	Fail	
CAL	ICV	CCV	MAINT							20.05	49232		Pass	Fail	
CAL	ICV	CCV	MAINT										Pass	Fail	
DEP SOP FT 1100		Initials	Date	Time	Standard		ID	Meter		± 0.2 SU					
pH					SU	Expiration		pH mV	SU						
CAL	ICV	CCV	MAINT	tm	03.08.21	08:42	4	07.22	INV200833	148.0	3.98		Pass	Fail	
CAL	ICV	CCV	MAINT	tm	03.08.21	17:43	10	06.22	INV200558	-205.2	9.99		Pass	Fail	
CAL	ICV	CCV	MAINT										Pass	Fail	
CAL	ICV	CCV	MAINT										Pass	Fail	
CAL	ICV	CCV	MAINT										Pass	Fail	
CAL	ICV	CCV	MAINT										Pass	Fail	
CAL	ICV	CCV	MAINT										Pass	Fail	
DEP SOP FT 1000		Initials	Date	Time	Standard		ID	Meter		± 20 mV					
ORP					mV	Expiration		Temp °C	mV						
CAL	ICV	CCV	MAINT								Pass	Fail			
CAL	ICV	CCV	MAINT								Pass	Fail			
CAL	ICV	CCV	MAINT								Pass	Fail			
CAL	ICV	CCV	MAINT								Pass	Fail			
CAL	ICV	CCV	MAINT								Pass	Fail			
CAL	ICV	CCV	MAINT								Pass	Fail			

Notes: