

Boldly "X" this box if there is qualified data on this page.

CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000) 02-05-2018

Project/Site: Bay Co. Ref. Sites, Sandy Ck & Little Crooked Ck.

Date: 5/8/18

Meter # 03G1481 AC

Maintenance performed? (circle one) YES NO Date of maintenance: _____ Maintenance Log Page: # _____

Temperature (Quarterly) For Date of Last Temperature Verification see _____ in log book												
Dissolved Oxygen	DEP SOP FT 1500	Initials	Date	Time	Probe Charge	Probe Gain	Saturation mg/L (from chart)	Temp °C	% DO	Reading mg/L	Pass or Fail	Qualifier
Acceptance Criteria: +/- 0.3mg/l												
CAL ICV CCV	SP/AO	5/8/18	14:31				8.387	24.25	99.8	99.4	(P) F	
CAL ICV CCV	SP/AO	5/8/18	14:34				8.387	24.17	99.4	8.35	(P) F	
CAL ICV CCV	SP/AO	5/10/18	9:20				8.482	23.6	101.7	8.62	(P) F	
CAL ICV CCV											P F	
CAL ICV CCV											P F	
CAL ICV CCV											P F	
CAL ICV CCV											P F	
CAL ICV CCV											P F	

Specific Conductance	DEP SOP FT 1200	Initials	Date	Time	Standard µmhos/cm	Exp. Date	Lot #	Bottle #	Cell Constant	Reading µmhos/cm	Pass or Fail	Qualifier
Acceptance Criteria: +/- 5%												
CAL ICV CCV	SP/AO	5/8/18	14:38		7	4/2019	171005B	2		7.0	(P) F	
CAL ICV CCV	SP/AO	5/8/18	14:41		4	10/2018	171005A	2		4.0	(P) F	
CAL ICV CCV	SP/AO	5/8/18	14:45		10	4/2019	171005C	1	-203.8	4.9	(P) F	
CAL ICV CCV	SP	5/8/18									P F	
CAL ICV CCV	SP	5/10/18	9:25		4	10/2018	171005A	2		4.02	(P) F	
CAL ICV CCV											P F	
CAL ICV CCV											P F	

pH	DEP SOP FT 1100	Initials	Date	Time	Standard SU	Exp. Date	Lot #	Bottle #	Slope	Reading SU	Pass or Fail	Qualifier
Acceptance Criteria: +/- 0.2 SU												
CAL ICV CCV	SP/AO	5/8/18	14:56		1000	10/2018	171005D	2		1000	(P) F	
CAL ICV CCV	SP/AO	5/8/18	14:59		1000	10/2018	171005D	2		1004	(P) F	
CAL ICV CCV	SP	5/10/18	9:22		100	04/2019	180326A	1		102	(P) F	
CAL ICV CCV											P F	
CAL ICV CCV											P F	
CAL ICV CCV											P F	
CAL ICV CCV											P F	
CAL ICV CCV											P F	

Weekly pH Slope: _____ Specific Conductance Probe Cleaned? Yes No Dissolved Oxygen Membrane Changed: Yes No

Notes:

Perform only in Calibrate Mode:

Perform only in Run Mode:

Perform only in Run Mode:

CAL - Calibrate -

ICV - Initial Calibration Verification

CCV - Continuing Calibration Verification