

Boldly "X" this box if there is qualified data on this page.

Form FD9000-8 CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000) 11-10-05

Project/Site: Chipola River + Mayo Mill Reference

Date: 10/2/2019

Meter # 154185

Temperature (Quarterly)		For Date of Last Temperature Verification see _____ in log book									
Dissolved Oxygen	DEP SOP FT 1500	Initials	Date	Time	Probe Charge	Probe Gain	mg/L	Temp °C	% DO	Saturation mg/L (from chart)	Pass or Fail

Acceptance Criteria: +/-0.3mg/l											
CAL	ICV	CCV	AO	10/2/19	8:10AM		8.65	22.3	99.5	8.69	(P) F
CAL	ICV	CCV	AO	10/2/19	3:50PM		7.51	29.6	98.7	7.53	(P) F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F

Specific Conductance	DEP SOP FT 1200	Initials	Date	Time	Standard μ hos/cm	Exp. Date	Lot #	Bottle #	Cell Constant	Reading μ hos/cm	Pass or Fail
----------------------	-----------------	----------	------	------	-----------------------	-----------	-------	----------	---------------	----------------------	--------------

									Constant	pinpoint	Fail
									Acceptance Criteria: +/- 5%		
CAL	ICV	CCV	AO	10/2/19	8:12	100	8/2021	2908C81	N/A	177.9	P (E)
CAL	ICV	CCV	AO	10/2/19	8:15	100	8/2021	2908C81	N/A	100.0	P F
CAL	ICV	CCV	AO	10/2/19	8:20	1000	6/2020	190618F	N/A	975	(P) F
CAL	ICV	CCV	AO	10/2/19	4:00	100	8/2021	2908C81	N/A	97.7	(P) F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F

pH	DEP SOP FT 1100	Initials	Date	Time	Standard SU	Exp. Date	Lot #	Bottle #	Slope	Reading SU	Pass or Fail
----	-----------------	----------	------	------	-------------	-----------	-------	----------	-------	------------	--------------

										Acceptance Criteria: +/- 0.2 SU	
CAL	ICV	CCV	AO	10/2/19	8:25	4.0	12/2020	190618A	N/A	4.01	P F
CAL	ICV	CCV	AO	10/2/19	4:02	10.0	12/2020	190618C	N/A	9.88	P F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F
CAL	ICV	CCV									P F

Maintenance: Weekly pH Slope: _____ Specific Conductance Probe Cleaned? Yes No Dissolved Oxygen Membrane Changed: Yes No

Notes:

Perform only in Calibrate Mode:
Perform only in Run Mode:
Perform only in Run Mode:

CAL - Calibrate -
ICV - Initial Calibration Verification
CCV - Continuing Calibration Verification