

CALIBRATION AND VERIFICATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there is qualified data on this page.

Meter ID: SWER

RQ:

Project: CCHMN

- Notes: (1) Always wait for meter to stabilize before recording any readings.
 (2) Report all digits displayed. Do not round before reporting measurements. (See special instructions for depth).
 (3) For Calibrations, record calibrated meter reading. Do not record initial meter reading before calibration.

Circle/Fill In: Lab Calibration or Calibration/Verification on Site

Temperature (Quarterly) FT 1400

Date of Last Temperature Verification 06/19/2018

DO DEP SOP FT 1500	Name	Date	Time CT-ET	Temp	D.O. Chart mg/L	Meter D.O. mg/L	% DO	Probe Charge	Probe Gain	Pass / Fail	Lab / Field
Calibr.	M. DUGAN	07/18/18	0701	25.4	8.23	8.23	100			P/F	L/F
ICV	"	"	0702	25.4	8.23	8.23	100			P/F	L/F
CCV	N. Reistad	07/18/18	1653	27.4	7.91	7.91	100			P/F	L/F
CCV										P/F	L/F

DO Acceptance criteria from Table ± 0.3 mg/L.

Optical: DO gain range 0.85 to 1.15; DO charge N/A.

Rapid-Pulse Sensors: DO Gain Range 0.7 to 1.4; DO Charge Range 25-75.

Steady-state & Galvanic Sensors: DO Gain & Charge N/A.

Spec. Cond. FT 1200	Name	Date	Time CT-ET	Lot #	Expir. Date	Standard μ mhos/cm	Meter Reading μ mhos/cm	Pass / Fail	Lab / Field
Calibr.	M. DUGAN	07/18/18	0703	18028C	08/18	10,000	10,000	P/F	L/F
ICV	"	"	0705	180321D	04/19	50,000	49,384	P/F	L/F
CCV	N. Reistad	07/18/18	1656	180321C	04/19	100	101	P/F	L/F
CCV								P/F	L/F

Conductivity Acceptance criteria $\pm 5\%$

pH DEP SOP FT 1100	Name	Date	Time CT-ET	Lot #	Expir. Date	pH Buffer SU	Meter reading SU	mV	Pass / Fail	Lab / Field
Calibr.	M. DUGAN	07/18/18	0710	177435	10/19	7.0	7.0	53	P/F	L/F
Calibr.	"	07/18/18	0711	18071D	02/20	4.0	4.0	189.7	P/F	L/F
Calibr.	"	"	0719	181282	05/20	10.0	10.0	183.5	P/F	L/F
ICV	"	"	0721	181282	05/20	10.0	10.0		P/F	L/F
CCV	N. Reistad	07/18/18	1659	18071D	02/20	4.0	4.0		P/F	L/F
CCV									P/F	L/F

pH Acceptance criteria ± 0.2 SU; mV pH 7 Range 0 ± 50 ; mV pH 4 Range $+180 \pm 50$; mV pH 10 Range -180 ± 50 ;
 If mV are recorded: slope from 7 to 10 , slope from 4 to 7 (both must be between 165 and 180 mV)

Is meter equipped with depth sensor? Yes / No If yes, list date of last quarterly depth verification

Depth Sensor (Daily Calibration & ICV)	Name	Date	Time CT-ET	Calibrated Value (0.00 or Offset), meters	ICV Value meters	Pass / Fail	Lab / Field
Pressure mode in air						P/F	L/F

Report two decimal places. Round numbers ≤ 4 down, ≥ 5 up. ICV acceptance criteria $\pm 5\%$ or ± 0.05 m, whichever is greater.

COMMENTS: