

CALIBRATION AND VERIFICATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there is qualified data on this page.

Meter ID:

SNEP

RQ:

2

Project:

ESTERO BAY

Notes: (1) Always wait for meter to stabilize before recording any readings.

(2) Report all digits displayed. Do not round before reporting measurements. (See special instructions for depth).

(3) For Calibrations, record calibrated meter reading. Do not record initial meter reading before calibration.

Circle/Fill In:

Lab Calibration

or

Calibration/Verification on Site

Temperature (Quarterly) FT 1400

Date of Last Temperature Verification

02/19/2018

DO DEP SOP FT 1500	Name	Date	Time CT-ET	Temp	D.O. Chart mg/L	Meter D.O. mg/L	% DO	Probe Charge	Probe Gain	Pass / Fail	Lab / Field
Calibr.	M. DUGAN	07/24/18	0657	25.4	8.203	8.19	100			P/F	L/F
ICV	"	"	0659	25.4	8.203	8.18	100			P/F	L/F
CCV	"	"	1316	29.1	7.678	7.71	100			P/F	L/F
CCV										P/F	L/F

DO Acceptance criteria from Table ± 0.3 mg/L.

Optical: DO gain range 0.85 to 1.15; DO charge N/A.

Rapid-Pulse Sensors: DO Gain Range 0.7 to 1.4; DO Charge Range 25-75.

Steady-state & Galvanic Sensors: DO Gain & Charge N/A.

Spec. Cond. FT 1200	Name	Date	Time CT-ET	Lot #	Expir. Date	Standard μ hos/cm	Meter Reading μ hos/cm	Pass / Fail	Lab / Field
Calibr.	M. DUGAN	07/24/18	0700	180522A	06/19	1000	1000	P/F	L/F
ICV	"	"	0705	171211A	12/18	10,000	10,342	P/F	L/F
CCV	"	"	1319	180321D	04/19	50,000	5530	P/F	L/F
CCV								P/F	L/F

Conductivity Acceptance criteria $\pm 5\%$

pH DEP SOP FT 1100	Name	Date	Time CT-ET	Lot #	Expir. Date	pH Buffer SU	Meter reading SU	mV	Pass / Fail	Lab / Field
Calibr.	M. DUGAN	07/24/18	0708	177435	10/19	7.0	7.0	-7.5	P/F	L/F
Calibr.	"	"	0710	18070	02/20	4.0	4.0	1745	P/F	L/F
Calibr.	"	"	0712	181282	05/20	10.0	10.0	1975	P/F	L/F
ICV	"	"	0713	181282	05/20	10.0	10.0		P/F	L/F
CCV	"	"	1321	180710	02/20	4.0	3.9		P/F	L/F
CCV									P/F	L/F

pH Acceptance criteria ± 0.2 SU; mV pH 7 Range 0 ± 50 ;

mV pH 4 Range $+180 \pm 50$;

mV pH 10 Range -180 ± 50 ;

If mV are recorded: slope from 7 to 10 _____, slope from 4 to 7 _____ (both must be between 165 and 180 mV)

Is meter equipped with depth sensor? Yes / No If yes, list date of last quarterly depth verification _____

Depth Sensor (Daily Calibration & ICV)	Name	Date	Time CT-ET	Calibrated Value (0.00 or Offset), meters	ICV Value meters	Pass/ Fail	Lab/ Field
Pressure mode in air						P/F	L/F

Report two decimal places. Round numbers ≤ 4 down, ≥ 5 up. ICV acceptance criteria $\pm 5\%$ or ± 0.05 m, whichever is greater.

COMMENTS: