

Boldly "X" this box
if there is qualified
data on this page.

Form FD9000-8 CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000) 11-10-05

Meter # **DEP 132237**

Date: 11/19/16

Project/Site: SMP Egin

Temperature (Quarterly) For Date of Last Temperature Verification see in log book

Dissolved Oxygen		DEP SOP FT 1500	Initials	Date	Time	Probe Charge	Probe Gain	mg/L	Temp °C	% DO	Saturation mg/L (from chart)	Pass or Fail
CAL	ICV	CCV	NM	11/9	0800			8.5	22.8	99	8.611	P
CAL	ICV	CCV	N	11/10	1430			8.7	22.1	100	8.727	P
CAL	ICV	CCV										P
CAL	ICV	CCV										P
CAL	ICV	CCV										P
CAL	ICV	CCV										P
CAL	ICV	CCV										P
CAL	ICV	CCV										P

Specific Conductance		DEP SOP FT 1200	Initials	Date	Time	Standard μ mhos/cm	Exp. Date	Lot #	Bottle #	Cell Constant	Reading μ mhos/cm	Pass or Fail
CAL	ICV	CCV	NM	11/9	0800	143	11/17	KC16-8			1413	P
CAL	ICV	CCV	N	11/10	1440	100	11/17	2511994			104	P
CAL	ICV	CCV	N	11/10	1440	100	11/17	2511994			103	P
CAL	ICV	CCV										P
CAL	ICV	CCV										P
CAL	ICV	CCV										P
CAL	ICV	CCV										P
CAL	ICV	CCV										P

pH		DEP SOP FT 1100	Initials	Date	Time	Standard SU	Exp. Date	Lot #	Bottle #	mV / Slope	Reading SU	Pass or Fail
CAL	ICV	CCV	NM	11/9	0800	7	4/18	260804			1.0	P
CAL	ICV	CCV	N	11/10	1445	4	3/18	2603491			4.0	P
CAL	ICV	CCV	N	11/10	1445	10	10/17	1608346			10.0	P
CAL	ICV	CCV	N	11/10	1445	7	4/18	260804			7.03	P
CAL	ICV	CCV	N	11/10	1445	4	03/2018	2603491			4.0	P
CAL	ICV	CCV										P
CAL	ICV	CCV										P
CAL	ICV	CCV										P
CAL	ICV	CCV										P

Maintenance: Weekly pH Slope: _____ Specific Conductance Probe Cleaned? Yes No Dissolved Oxygen Membrane Changed: Yes No

Notes: _____

Perform only in Calibrate Mode: CAL - Calibrate
Perform only in Run Mode: ICV - Initial Calibration Verification
Perform only in Run Mode: CCV - Continuing Calibration Verification