

CALIBRATION AND VERIFICATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

qualified data on
this page.

Meter ID: W-411500

Project: SMP

Notes: (1) Numbers ≤ 4 , are rounded down; numbers ≥ 5 are rounded up (e.g., 5.15 becomes 5.2).

(2) Always wait for meter to stabilize before recording any readings.

(3) For Calibrations, record calibrated meter reading. Do not record initial meter reading before calibration.

Circle/Fill In: Lab Calibration or Calibration/Verification on Site: _____

Temperature (Quarterly) FT 1400

Date of Last Temperature Verification 3/30/16

DO DEP SOP FT 1500	Name	Date	Time CT-ET	Temp	D.O. Chart mg/L	Meter D.O. mg/L	% DO	Probe Charge	Probe Gain	Pass / Fail	Lab / Field
Calibr.	C. Orr	5/16	0810	24.1	8.4	8.5	101	47.1	1.0	P	L
ICV			0813	24.1	8.4	8.4	100	-	-	P	L
CCV			1555	23.1	8.6	8.8	103	-	-	P	L
CCV											

Report DO mg/L with one decimal figure and DO % saturation as a whole number with no decimals.

DO Acceptance criteria from Table ± 0.3 mg/L.

Rapid-Pulse Sensors: DO Gain Range 0.7 to 1.4; DO Charge Range 25-75.

Optical: DO gain range 0.85 to 1.15; DO charge N/A.

Steady-state & Galvanic Sensors: DO Gain & Charge N/A.

Spec. Cond. FT 1200	Name	Date	Time CT-ET	Lot #	Expir. Date	Standard μ mhos/cm	Meter Reading μ mhos/cm	Pass / Fail	Lab / Field
Calibr.	C. Orr	5/16	0814	151028E	11/16	1000	999	P	L
ICV			0819	2601928	1/18	100	100	P	L
CCV			1556	260396	2/18	50000	50504	P	L
CCV									

Report specific conductance as a whole number with no decimal figure.

Conductivity Acceptance criteria $\pm 5\%$

pH DEP SOP FT 1100	Name	Date	Time CT-ET	Lot #	Expir. Date	pH Buffer SU	Meter reading SU	mV	Pass / Fail	Lab / Field
Calibr.	C. Orr	5/16	0815	157448	12/17	7.0	7.0	-26.1	P	L
Calibr.			0816	151028B	11/16	4.0	4.0	152.7	P	L
Calibr.			0817	156442	12/17	10.0	10.0	-202.5	P	L
ICV			0818	156442	12/17	10.0	10.0	-	P	L
CCV			1557	157448	12/17	7.0	7.0		P	L
CCV										

Report pH with one decimal place; pH Acceptance criteria ± 0.2 SU; mV pH7 Range 0 ± 50 ;

mV pH 4 Range $+180 \pm 50$;

mV pH 10 Range -180 ± 50 ;

Slope from 7 to 10 and 4 to 7 must be between 165 and 180 mV

Depth (Quarterly)

Date of Last Depth Verification 3/30/16

Depth Sensor (Daily)	Name	Date	Time CT-ET	Zero the Sensor	ICV Value	Pass / Fail	Lab / Field
Pressure mode in air				0.000			

ICV acceptance criteria $\pm 5\%$ or ± 0.05 m, whichever is greater