

Form FD9000-8 CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000) 11-10-05

Boldly "X" this box if there is qualified data on this page.

Project/Site: RD-2017-06-05-24

Date: 6/21/17

Meter # DEP 132237

Temperature (Quarterly) For Date of Last Temperature Verification see in log book

Dissolved Oxygen	DEP SOP FT 1500	Initials	Date	Time	Probe Charge	Probe Gain	mg/L	Temp °C	% DO	Saturation mg/L (from chart)	Pass or Fail
------------------	-----------------	----------	------	------	--------------	------------	------	---------	------	------------------------------	--------------

CAL	ICV	CCV	W	6/12	0705		8.1	26.1	101	8.072	P
CAL	ICV	CCV	W	6/12	1430		8.2	25.5	100	8.188	P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P

Specific Conductance	DEP SOP FT 1200	Initials	Date	Time	Standard umhos/cm	Exp. Date	Lot #	Bottle #	Cell Constant	Reading umhos/cm	Pass or Fail
----------------------	-----------------	----------	------	------	-------------------	-----------	-------	----------	---------------	------------------	--------------

CAL	ICV	CCV	W	6/12	0710	12900	10/4/17	14417-2		12900	P
CAL	ICV	CCV	W	6/12	0711	18450	10/4/17	14417-7		58691	P
CAL	ICV	CCV	W	6/12	1435	100	07/2018	2608668	3	104	P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P

pH	DEP SOP FT 1100	Initials	Date	Time	Standard SU	Exp. Date	Lot #	Bottle #	mV / Slope	Reading SU	Pass or Fail
----	-----------------	----------	------	------	-------------	-----------	-------	----------	------------	------------	--------------

CAL	ICV	CCV	W	6/12	0715	7	04/2018	2608804	-2.9	7.0	P
CAL	ICV	CCV	W	6/12	0716	4	08/2018	2608703	174.1	4.0	P
CAL	ICV	CCV	W	6/12	0717	13	10/2018	1405846	-176.0	10.0	P
CAL	ICV	CCV	W	6/12	0720	4	04/2018	2608703		4.0	P
CAL	ICV	CCV	W	6/12	1440	10	10/2017	2608703		9.9	P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P

Maintenance: Weekly pH Slope: 171.9 Specific Conductance Probe Cleaned? Yes No Dissolved Oxygen Membrane Changed: Yes No