

Form FD9000-8 CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000) 11-10-05

Boldly "X" this box
if there is qualified
data on this page.

Project Site: RQ 2017-08-21-17

Date: 8/17/17

Meter # DEP 132237

Temperature (Quarterly) For Date of Last Temperature Verification see in log book

Dissolved Oxygen	DEP SOP FT 1500	Initials	Date	Time	Probe Charge	Probe Gain	mg/L	Temp °C	% DO	Saturation mg/L (from chart)	Pass or Fail
------------------	--------------------	----------	------	------	-----------------	---------------	------	---------	------	------------------------------------	-----------------

CAL	ICV	CCV	SS	8/17/17	0830		8.89	21.7	101	8.794	P
CAL	ICV	CCV	SS	8/18/17	0813		7.43	31.2	101	7.404	P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P

Specific Conductance	DEP SOP FT 1200	Initials	Date	Time	Standard µmhos/cm	Exp. Date	Lot #	Bottle #	Cell Constant	Reading µmhos/cm	Pass or Fail
----------------------	--------------------	----------	------	------	----------------------	-----------	-------	----------	------------------	---------------------	-----------------

CAL	ICV	CCV	SS	8/17/17	0835	12900	60619			12900	P
CAL	ICV	CCV	SS	8/17/17	0839	100	21249			97	P
CAL	ICV	CCV	SS	8/18/17	0815	1413	104417			1393	P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P

pH	DEP SOP FT 1100	Initials	Date	Time	Standard SU	Exp. Date	Lot #	Bottle #	mV / Slope	Reading SU	Pass or Fail
----	--------------------	----------	------	------	----------------	-----------	-------	----------	------------	---------------	-----------------

CAL	ICV	CCV	SS	8/17/17	0842	7	418			2605804	P
CAL	ICV	CCV	SS	8/17/17	0844	10	1017			1605846	P
CAL	ICV	CCV	SS	8/17/17	0847	4	1018			2611883	P
CAL	ICV	CCV	SS	8/17/17	0849	10	1017			1605846	P
CAL	ICV	CCV	SS	8/18/17	0812	4	1015			2611883	P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P
CAL	ICV	CCV									P

Maintenance: Weekly pH Slope: 164.9 Specific Conductance Probe Cleaned? Yes No Dissolved Oxygen Membrane Changed: Yes No