

Boldly "X" this box
if there is qualified
data on this page.

Form FD9000-8 CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000) 11-10-05

Project/Site: 2017-05-08-46

Date: 5/8/17

Meter # DEP 113529

Temperature (Quarterly) For Date of Last Temperature Verification see in log book

Dissolved Oxygen	DEP SOP FT 1500	Initials	Date	Time	Probe Charge	Probe Gain	mg/L μ M	Temp °C	% DO	Saturation mg/L (from chart)	Pass or Fail
CAL ICV CCV		MM	5/8/17	0800			2248.53	23.4	100	8.514	P
CAL ICV CCV											P
CAL ICV CCV											P
CAL ICV CCV		MM	5/9/17	0800			8.627	22.5	100	8.620	P
CAL ICV CCV											P
CAL ICV CCV											P
CAL ICV CCV											P

Specific Conductance	DEP SOP FT 1200	Initials	Date	Time	Standard μ mhos/cm	Exp. Date	Lot #	Bottle #	Cell Constant	Reading μ mhos/cm	Pass or Fail
CAL ICV CCV		MM	5/8/17	0805	1413	10/4/17	KC16-8			1413	P
CAL ICV CCV		J		0807	100	7/18	260888			104	P
CAL ICV CCV											P
CAL ICV CCV		MM	5/9/17	0805	100	7/18	260888			104	P
CAL ICV CCV											P
CAL ICV CCV											P
CAL ICV CCV											P

pH	DEP SOP FT 1100	Initials	Date	Time	Standard SU	Exp. Date	Lot #	Bottle #	mV / Slope	Reading SU	Pass or Fail
CAL ICV CCV		MM	5/8/17	0810	7	4/18	260804			7.0	P
CAL ICV CCV		J		0811	6	8/18	2608503			4.0	P
CAL ICV CCV		J		0812	10	10/17	2608916			10.0	P
CAL ICV CCV				0813	10	4				10.03	P
CAL ICV CCV		MM	5/9/17	0810	4	8/18	2608503			4.17	P
CAL ICV CCV											P
CAL ICV CCV											P
CAL ICV CCV											P

Maintenance: Weekly pH Slope: _____ Specific Conductance Probe Cleaned? Yes No Dissolved Oxygen Membrane Changed: Yes No

Notes: _____

Perform only in Calibrate Mode: CAL - Calibrate
Perform only in Run Mode: ICV - Initial Calibration Verification
Perform only in Run Mode: CCV - Continuing Calibration Verification