

Boldly "X" this box
if there is qualified
data on this page.

Form FD9000-8 CALIBRATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000) 11-10-05

Meter # **DEP 113529**

Date: 5/24/17

Project/Site: 2017-05-22-28

Temperature (Quarterly) For Date of Last Temperature Verification see _____ in log book									
Dissolved Oxygen	DEP SOP FT 1500	Initials	Date	Time	Probe Charge	Probe Gain	mg/L	Temp °C	% DO
CAL ICV CCV		UM	5/24	0715			8.50	23.0	99
CAL ICV CCV									
CAL ICV CCV									
CAL ICV CCV		MM	5/24	1500			8.74	21.9	100
CAL ICV CCV									
CAL ICV CCV									
CAL ICV CCV									

Acceptance Criteria: +/- 0.3mg/L									
CAL ICV CCV									P
CAL ICV CCV									P
CAL ICV CCV									P
CAL ICV CCV									P
CAL ICV CCV									P
CAL ICV CCV									P
CAL ICV CCV									P

Specific Conductance	DEP SOP FT 1200	Initials	Date	Time	Standard μ mhos/cm	Exp. Date	Lot #	Bottle #	Cell Constant	Reading μ mhos/cm	Pass or Fail
----------------------	-----------------	----------	------	------	------------------------	-----------	-------	----------	---------------	-----------------------	--------------

Acceptance Criteria: +/- 5%											
CAL ICV CCV		MM	5/24	0720	1413	10/4/17	KCL 16-8			1413	P
CAL ICV CCV		J	5/24	0722	100	7/18	2608888			1022	P
CAL ICV CCV											P
CAL ICV CCV		MM	5/24	1503	58140	10/4/17	KCL 16-7			57104	P
CAL ICV CCV											P
CAL ICV CCV											P
CAL ICV CCV											P

pH	DEP SOP FT 1100	Initials	Date	Time	Standard SU	Exp. Date	Lot #	Bottle #	mV / Slope	Reading SU	Pass or Fail
----	-----------------	----------	------	------	-------------	-----------	-------	----------	------------	------------	--------------

Acceptance Criteria: +/- 0.2 SU											
CAL ICV CCV		MM	5/24	0725	7	4/18	2608804			7.0	P
CAL ICV CCV				0726	4	8/18	2608803			4.0	P
CAL ICV CCV				0727	10	8/17	2608846			10.0	P
CAL ICV CCV		J	5/24	0730	4	8/18	2608803			4.17	P
CAL ICV CCV											P
CAL ICV CCV		MM	5/24	1509	10	10/17	2608846			10.09	P
CAL ICV CCV											P
CAL ICV CCV											P

Maintenance: Weekly pH Slope: _____ Specific Conductance Probe Cleaned? Yes No Dissolved Oxygen Membrane Changed: Yes No											
Notes:											