

CALIBRATION AND VERIFICATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there is qualified data on this name.

Meter ID: P-0 DSS RQ- 2018-08-13-17 Project: LSJR Southwest

- Notes:** (1) Always wait for meter to stabilize before recording any readings.
 (2) Report all digits displayed. Do not round before reporting measurements. (See special instructions for depth).
 (3) For Calibrations, record calibrated meter reading. Do not record initial meter reading before calibration.

Circle/Fill In: Lab Calibration or Calibration/Verification on Site Lc 6

Temperature (Quarterly) FT 1400 Date of Last Temperature Verification 7/18

DO DEP SOP FT 1500	Name	Date	Time CT-ET	Temp	D.O. Chart mg/L	Meter D.O. mg/L	% DO	Probe Charge	Probe Gain	Pass / Fail	Lab / Field
Calibr.	B-D-	8/14/18	801	24.0	8.41	8.40	99.9	/	/	(P) F	(L) F
ICV			804	24.2	8.38	8.39	100	/	/	(P) F	(L) F
CCV	AKalmbacher	8-14-18	1405	25.1	8.24	8.24	100	—	—	P / F	L / F
CCV										P / F	L / F

DO Acceptance criteria from Table ± 0.3 mg/L.

Optical: DO gain range 0.85 to 1.15; DO charge N/A.

Rapid-Pulse Sensors: DO Gain Range 0.7 to 1.4; DO Charge Range 25-75.

Steady-state & Galvanic Sensors: DO Gain & Charge N/A.

Spec. Cond. FT 1200	Name	Date	Time CT-ET	Lot #	Expir. Date	Standard μ hos/cm	Meter Reading μ hos/cm	Pass / Fail	Lab / Field
Calibr.	B-D-	8/14/18	806			1000	1000	(P) F	(L) F
ICV			809			147	150.1	(P) F	(L) F
CCV	AKalmbacher	8-14-18	1408	180711A	07/2019	1000	999	(P) F	(L) F
CCV								P / F	L / F

Conductivity Acceptance criteria $\pm 5\%$

pH DEP SOP FT 1100	Name	Date	Time CT-ET	Lot #	Expir. Date	pH Buffer SU	Meter reading SU	mV	Pass / Fail	Lab / Field
Calibr.	B-D-	8/14/18	821			7.0	7.0	-12.8	(P) F	(L) F
Calibr.			826			4.0	4.0	169.6	(P) F	(L) F
Calibr.			829			10.0	10.0	-1844	(P) F	(L) F
ICV			833			7.0	7.07	-13.2	(P) F	(L) F
CCV	AKalmbacher	8-14-18	1410	180321A	4/2019	4.0	4.09	162.9	(P) F	(L) F
CCV									P / F	L / F

pH Acceptance criteria ± 0.2 SU; mV pH 7 Range 0 ± 50 ; mV pH 4 Range $+180 \pm 50$; mV pH 10 Range -180 ± 50 ;

If mV are recorded: slope from 7 to 10 _____, slope from 4 to 7 _____ (both must be between 165 and 180 mV)

Is meter equipped with depth sensor? Yes / No If yes, list date of last quarterly depth verification _____

Depth Sensor (Daily Calibration & ICV)	Name	Date	Time CT-ET	Calibrated Value (0.00 or Offset), meters	ICV Value meters	Pass / Fail	Lab / Field
Pressure mode in air	B-D-	8/14/18	834	0.00	0.00	(P) F	(L) F

Report two decimal places. Round numbers ≤ 4 down, ≥ 5 up. ICV acceptance criteria $\pm 5\%$ or ± 0.05 m, whichever is greater.

COMMENTS:

BD QC/Scanned 8/20/18 JP 8/16/18