

CALIBRATION AND VERIFICATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there is qualified data on this name.

Meter ID:

5

RQ-

2018-02-19-15

Project:

SMP - SARA STREAMS

Notes: (1) Always wait for meter to stabilize before recording any readings.

(2) Report all digits displayed. Do not round before reporting measurements. (See special instructions for depth).

(3) For Calibrations, record calibrated meter reading. Do not record initial meter reading before calibration.

Circle/Fill In: Lab Calibration or Calibration/Verification on Site

Temperature (Quarterly) FT 1400

Date of Last Temperature Verification 12/28/18

DO DEP SOP FT 1500	Name	Date	Time CT-ET	Temp	D.O. Chart mg/L	Meter D.O. mg/L	% DO	Probe Charge	Probe Gain	Pass / Fail	Lab / Field
Calibr.	M. Dugan	02/15/18	0736	24.3	8.371	8.35	100	69.6	975	P/F	L/F
ICV	"	"	0739	24.2	8.387	8.31	99	69.6		P/F	L/F
CCV	"	"	1626	23.9	8.434	8.53	101	69.6		P/F	L/F
CCV										P/F	L/F

DO Acceptance criteria from Table ± 0.3 mg/L.

Optical: DO gain range 0.85 to 1.15; DO charge N/A.

Rapid-Pulse Sensors: DO Gain Range 0.7 to 1.4; DO Charge Range 25-75.

Steady-state & Galvanic Sensors: DO Gain & Charge N/A.

Spec. Cond. FT 1200	Name	Date	Time CT-ET	Lot #	Expir. Date	Standard μ hos/cm	Meter Reading μ hos/cm	Pass / Fail	Lab / Field
Calibr.	M. Dugan	02/15/18	0740	171211C	12/18	1000	1000	P/F	L/F
ICV	"	"	0742	170828	09/18	100	99	P/F	L/F
CCV	"	"	1627	170728C	08/18	10,000	9574	P/F	L/F
CCV								P/F	L/F

Conductivity Acceptance criteria $\pm 5\%$

pH DEP SOP FT 1100	Name	Date	Time CT-ET	Lot #	Expir. Date	pH Buffer SU	Meter reading SU	mV	Pass / Fail	Lab / Field
Calibr.	M. Dugan	02/15/18	0743	176157	08/19	7.0	7.0	-38.1	P/F	L/F
Calibr.	"	"	0744	176844	08/19	4.0	4.0	133.7	P/F	L/F
Calibr.	"	"	0745	176507	09/19	10.0	10.0	-244.3	P/F	L/F
ICV	"	"	0747	176507	09/19	10.0	10.0	-215.5	P/F	L/F
CCV	"	"		176074	08/19	4.0	4.0	131.7	P/F	L/F
CCV									P/F	L/F

pH Acceptance criteria ± 0.2 SU; mV pH 7 Range 0 ± 50 ;

mV pH 4 Range $+180 \pm 50$;

mV pH 10 Range -180 ± 50 ;

If mV are recorded: slope from 7 to 10 _____, slope from 4 to 7 _____ (both must be between 165 and 180 mV)

Is meter equipped with depth sensor? Yes / No If yes, list date of last quarterly depth verification

Depth Sensor (Daily Calibration & ICV)	Name	Date	Time CT-ET	Calibrated Value (0.00 or Offset), meters	ICV Value meters	Pass / Fail	Lab / Field
Pressure mode in air						P/F	L/F

Report two decimal places. Round numbers ≤ 4 down, ≥ 5 up. ICV acceptance criteria $\pm 5\%$ or ± 0.05 m, whichever is greater.

COMMENTS: