

CALIBRATION AND VERIFICATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there are qualified data on this page.

Meter ID: 7

RQ: 2018-08-20-11

Project: SMP- Peace River Station

- Notes: (1) Always wait for meter to stabilize before recording any readings.
 (2) Report all digits displayed. Do not round before reporting measurements. (See special instructions for depth).
 (3) For Calibrations, record calibrated meter reading. Do not record initial meter reading before calibration.

Temperature (Quarterly) FT 1400

Date of Last Temperature Verification 06/19/18

DO DEP SOP FT 1500	Name	Date	Time CT-ET	Temp °C	Baro-meter mmHg	D.O. Chart mg/L	Meter D.O. mg/L	% DO	Probe Charge	Probe Gain	Pass / Fail	Lab / Field
Calibr.	N. Reistad	09/04/18	0718	26.2	760	8.08	8.08	100	58.3	0.9789	(P) F	(L) F
ICV			0719	25.7	760	8.17	8.19	100			(P) F	(L) F
CCV			1630	24.8	760	8.29	8.35	101	56.3	0.9784	(P) F	(L) F
CCV											P / F	L / F

DO Acceptance criteria from Table ± 0.3 mg/L.

Rapid-Pulse Sensors: DO Gain Range 0.7 to 1.4; DO Charge Range 25-75.

Optical: DO gain range 0.85 to 1.15 (Pro DSS 0.75 to 1.50); DO charge N/A. Steady-state & Galvanic Sensors: DO Gain & Charge N/A.

Spec. Cond. FT 1200	Name	Date	Time CT-ET	Lot #	Expir. Date	Standard μ mhos/cm	Meter Reading μ mhos/cm	Pass / Fail	Lab / Field
Calibr.	N. Reistad	09/04/18	0725	180522A	06/19	1000	1000	(P) F	(L) F
ICV			0728	171211A	12/18	10,000	10,220	(P) F	(L) F
CCV			1620	180321C	04/19	100	104	(P) F	(L) F
CCV								P / F	L / F

Conductivity Acceptance criteria $\pm 5\%$

pH DEP SOP FT 1100	Name	Date	Time CT-ET	Lot #	Expir. Date	pH Buffer SU	Temp °C	Meter reading SU	mV	Pass / Fail	Lab / Field
Calibr.	N. Reistad	09/04/18	0735	180084	02/20	7.6991	26.6	7.00	-16.9	(P) F	(L) F
Calibr.			0737	183218	07/20	4.011	26.4	4.00	147.2	(P) F	(L) F
Calibr.			0739	181282	05/20	10.9994	26.7	10.00	-178.2	(P) F	(L) F
ICV			0742	183218	07/20	4.011	26.1	3.97		(P) F	(L) F
CCV			1624	180084	02/20	86.997	24.9	7.02	-16.9	(P) F	(L) F
CCV						NP				P / F	L / F

pH Acceptance criteria ± 0.2 SU; mV pH 7 Range 0 ± 50 ;

mV pH 4 Range $+180 \pm 50$;

mV pH 10 Range -180 ± 50 ;

If mV are recorded: slope from 7 to 10 161.3, slope from 4 to 7 164.1 (both must be between 165 and 180 mV)

Does meter have a depth sensor that will be used to measure total depth & sample depth? YES / **NO** / NA (not surf. water project)

If YES, complete daily Calibr. & ICV below and list date of last quarterly depth verification:

If NO, what will be used? (circle one) Secchi Disk Line / Sonar Unique ID: _____; Date of last verification: _____

Depth Sensor (Daily Calibration & ICV)	Name	Date	Time CT-ET	Calibrated Value (0.00 or Offset), meters	ICV Value, meters	Pass / Fail	Lab / Field
Pressure mode in air						P / F	L / F

Report two decimal places. Round numbers ≤ 4 down, ≥ 5 up. ICV acceptance criteria $\pm 5\%$ or ± 0.05 m, whichever is greater.

COMMENTS: