

CALIBRATION AND VERIFICATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there is qualified data on this page.

Meter ID: 132237

RQ: 2018-05-28-23

Project: SMP BJO

Notes: (1) Always wait for meter to stabilize before recording any readings.

(2) Report all digits displayed. Do not round before reporting measurements. (See special instructions for depth).

(3) For Calibrations, record calibrated meter reading. Do not record initial meter reading before calibration.

Circle/Fill In: Lab Calibration or Calibration/Verification on Site

Temperature (Quarterly) FT 1400

Date of Last Temperature Verification 4/19/18

DO DEP SOP FT 1500	Name	Date	Time CT-ET	Temp	D.O. Chart mg/L	Meter D.O. mg/L	% DO	Probe Charge	Probe Gain	Pass / Fail	Lab / Field
Calibr.	J									P/F	L/F
ICV										P/F	L/F
CCV	J. P. 2018	6/6/18	0745	24.1	8.403	8.37	100	-	1.02	Ø/F	Ø/F
CCV	J. P. 2018	6/6/18	1550	26.3	8.070	8.15	101	-	-	Ø/F	Ø/F

DO Acceptance criteria from Table ± 0.3 mg/L.

Rapid-Pulse Sensors: DO Gain Range 0.7 to 1.4; DO Charge Range 25-75.

Optical: DO gain range 0.85 to 1.15; DO charge N/A.

Steady-state & Galvanic Sensors: DO Gain & Charge N/A.

Spec. Cond. FT 1200	Name	Date	Time CT-ET	Lot #	Expir. Date	Standard μ mhos/cm	Meter Reading μ mhos/cm	Pass / Fail	Lab / Field
Calibr.	J. P. 2018	6/6/18	0747	1801248	2/2019	1000	1000	Ø/F	Ø/F
ICV	J		0749	1801246	2/2019	10,000	9821	Ø/F	Ø/F
CCV	J. P. 2018	6/6/18	1552	180329	4/2019	100	97	Ø/F	Ø/F
CCV								P/F	L/F

Conductivity Acceptance criteria $\pm 5\%$

pH DEP SOP FT 1100	Name	Date	Time CT-ET	Lot #	Expir. Date	pH Buffer SU	Meter reading SU	mV	Pass / Fail	Lab / Field
Calibr.	J. P. 2018	6/6/18	0751	1710655	10/19	7.0	7.0	-35.2	Ø/F	Ø/F
Calibr.	J		0753	471298	11/19	4.0	4.0	141.3	Ø/F	Ø/F
Calibr.	J		0755	2709903	3/19	10.0	10.0	-205.5	Ø/F	Ø/F
ICV	J		0757	2709903	3/19	10.0	10.0	-	Ø/F	Ø/F
CCV	J. P. 2018	6/6/18	1554	4712981	11/19	4.0	3.9	-	Ø/F	Ø/F
CCV									P/F	L/F

pH Acceptance criteria ± 0.2 SU; mV pH 7 Range 0 $\pm$ 50;

mV pH 4 Range +180 $\pm$ 50;

mV pH 10 Range -180 $\pm$ 50;

If mV are recorded: slope from 7 to 10 170.3, slope from 4 to 7 176.5 (both must be between 165 and 180 mV)

Is meter equipped with depth sensor? Yes / No If yes, list date of last quarterly depth verification 4/19/18

Depth Sensor (Daily Calibration & ICV)	Name	Date	Time CT-ET	Calibrated Value (0.00 or Offset), meters	ICV Value meters	Pass/ Fail	Lab/ Field
Pressure mode in air	J. P. 2018	6/6/18	0759	0.00	0.00	Ø/F	Ø/F

Report two decimal places. Round numbers ≤ 4 down, ≥ 5 up. ICV acceptance criteria $\pm 5\%$ or ± 0.05 m, whichever is greater.

COMMENTS: