

CALIBRATION AND VERIFICATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there is qualified data on this name

Meter ID: Exo3

RQ-

Project: SMP 2016

Notes: (1) Always wait for meter to stabilize before recording any readings.

(2) Report all digits displayed. Do not round before reporting measurements. (See special instructions for depth).

(3) For Calibrations, record calibrated meter reading. Do not record initial meter reading before calibration.

Circle/Fill In: Lab Calibration or Calibration/Verification on Site

Temperature (Quarterly) FT 1400

Date of Last Temperature Verification 12/17

DO DEP SOP FT 1500	Name	Date	Time CT-ET	Temp	D.O. Chart mg/L	Meter D.O. mg/L	% DO	Probe Charge	Probe Gain	Pass / Fail	Lab / Field
Calibr.	J. Burkett	2/14/18	800	19.99	9.09	9.10	100	-	1.04	P/F	L/F
ICV	✓	✓	80	20.4	9.02	9.00	100	-	-	P/F	L/F
CCV	✓	✓	1615	23.7	8.47	8.46	100	-	-	P/F	L/F
CCV										P/F	L/F

DO Acceptance criteria from Table ± 0.3 mg/L.

Optical: DO gain range 0.85 to 1.15; DO charge N/A.

Rapid-Pulse Sensors: DO Gain Range 0.7 to 1.4; DO Charge Range 25-75.

Steady-state & Galvanic Sensors: DO Gain & Charge N/A.

Spec. Cond. FT 1200	Name	Date	Time CT-ET	Lot #	Expir. Date	Standard μ hos/cm	Meter Reading μ hos/cm	Pass / Fail	Lab / Field
Calibr.	J. Burkett	2/14/18	802	180116B	01/19	1000	1000	P/F	L/F
ICV	✓	✓	812	270781	09/19	100	100	P/F	L/F
CCV	✓	✓	1617	270781	09/19	100	98	P/F	L/F
CCV								P/F	L/F

Conductivity Acceptance criteria $\pm 5\%$

pH DEP SOP FT 1100	Name	Date	Time CT-ET	Lot #	Expir. Date	pH Buffer SU	Meter reading SU	mV	Pass / Fail	Lab / Field
Calibr.	J. Burkett	2/14/18	804	171121A	06/19	7.0	7.0	-232	P/F	L/F
Calibr.	✓	✓	806	180116D	01/19	4.0	4.0	153.0	P/F	L/F
Calibr.	✓	✓	808	171121B	06/19	10.0	10.0	-193.9	P/F	L/F
ICV	✓	✓	814	171121B	06/19	10.0	10.0	-195.6	P/F	L/F
CCV	✓	✓		180116D	01/19	4.0	4.0	151.7	P/F	L/F
CCV									P/F	L/F

pH Acceptance criteria ± 0.2 SU; mV pH 7 Range 0 ± 50 ;

mV pH 4 Range $+180 \pm 50$;

mV pH 10 Range -180 ± 50 ;

If mV are recorded: slope from 7 to 10 170.7, slope from 4 to 7 176.2 (both must be between 165 and 180 mV)

Is meter equipped with depth sensor? Yes No If yes, list date of last quarterly depth verification 12/17

Depth Sensor (Daily Calibration & ICV)	Name	Date	Time CT-ET	Calibrated Value (0.00 or Offset), meters	ICV Value meters	Pass / Fail	Lab / Field
Pressure mode in air						P/F	L/F

Report two decimal places. Round numbers ≤ 4 down, ≥ 5 up. ICV acceptance criteria $\pm 5\%$ or ± 0.05 m, whichever is greater.

COMMENTS: