

CALIBRATION AND VERIFICATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there is qualified data on this page.

Meter ID: LIL Jon

RO: 2018-04-16-03

Project: SMV

- Notes: (1) Always wait for meter to stabilize before recording any readings.
 (2) Report all digits displayed. Do not round before reporting measurements. (See special instructions for depth).
 (3) For Calibrations, record calibrated meter reading. Do not record initial meter reading before calibration.

Circle/Fill in: Lab Calibration or Calibration/Verification on Site

Temperature (Quarterly) FT 1400

Date of Last Temperature Verification

3/29/18

DO DEP-SOP FT-1500	Name	Date	Time CT-ET	Temp	D.O. Chart mg/L	Meter D.O. mg/L	% DO	Probe Charge	Probe Gain	Pass / Fail	Lab / Field
Calibr.	Ben Paswater	4/17/18	715	21.9	8.76	8.76	100	61		P F	L F
ICV			718	21.9	8.76	8.77	99.9	61		P F	L F
CCV			1600	22.6	8.35	8.59	99.4	60		P F	L F
CCV											P / F

DO Acceptance criteria from Table ± 0.3 mg/L.

Rapid-Pulse Sensors: DO Gain Range 0.7 to 1.4; DO Charge Range 25-75.

Optical: DO gain range 0.85 to 1.15; DO charge N/A.

Steady-state & Galvanic Sensors: DO Gain & Charge N/A.

Spec. Cond. FT 1200	Name	Date	Time CT-ET	Lot #	Expir. Date	Standard μ mhos/cm	Meter Reading μ mhos/cm	Pass / Fail	Lab / Field
Calibr.	Ben Paswater	4/17/18	720	2700999	9/17	1000	1000	P/F	L/F
ICV			722	2702083	7/19	100	104	P/F	L/F
CCV			1605	2705506	5/19	500	505	P/F	L/F
CCV								P/F	L/F

Conductivity Acceptance criteria $\pm 5\%$

pH DEP-SOP FT 1100	Name	Date	Time CT-ET	Lot #	Expir. Date	pH Buffer SU	Meter reading SU	mV	Pass / Fail	Lab / Field
Calibr.	Ben Paswater	4/17/18	724	173851	6/19	7.0	2.00	-23	P/F	L/F
Calibr.			726	174998	7/19	4.0	4.00	153	P/F	L/F
Calibr.			728	173744	5/19	10.0	10.00	200	P/F	L/F
ICV			730	174998	7/19	4.0	3.93	150	P/F	L/F
CCV			1607	173851	6/19	7.0	6.75	-22	P/F	L/F
CCV										P/F

pH Acceptance criteria ± 0.2 SU; mV pH 7 Range 0 ± 50 ; mV pH 4 Range $+180 \pm 50$; mV pH 10 Range -180 ± 50 ;

If mV are recorded: slope from 7 to 10 _____, slope from 4 to 7 _____ (both must be between 165 and 180 mV)

Is meter equipped with depth sensor? Yes / No If yes, list date of last quarterly depth verification

Depth Sensor (Daily calibration & ICV)	Name	Date	Time CT-ET	Calibrated Value (0.00 or Offset) meters	ICV Value meters	Pass / Fail	Lab / Field
Pressure mode in air						P / F	L / F

Report two decimal places. Round numbers ≤ 4 down, ≥ 5 up. ICV acceptance criteria $\pm 5\%$ or ± 0.05 m, whichever is greater.

COMMENTS: