

CALIBRATION AND VERIFICATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there is qualified data on this page.

Meter ID:

L1501

RQ:

208-04

Project:

SWP

- Notes: (1) Always wait for meter to stabilize before recording any readings.
 (2) Report all digits displayed. Do not round before reporting measurements. (See special instructions for depth).
 (3) For Calibrations, record calibrated meter reading. Do not record initial meter reading before calibration.

Circle/Fill In: Lab Calibration or Calibration/Verification on Site

Temperature (Quarterly) FT 1400

Date of Last Temperature Verification

3/22/18

DO FDEP SOP FT 1500	Name	Date	Time CT-ET	Temp	D.O. Chart mg/L	Meter D.O. mg/L	% DO	Probe Charge	Probe Gain	Pass / Fail	Lab / Field
Calibr.		4/18/18	710	22.0	8.7	8.74	100	60		P/F	L/F
ICV		4/18/18	712	22.1	8.8	8.73	100	61		P/F	L/F
CCV		4/18/18	1700	22.06	8.71	8.91	102	60		P/F	L/F
CCV										P/F	L/F

DO Acceptance criteria from Table ± 0.3 mg/L

Rapid-Pulse Sensors: DO Gain Range 0.7 to 1.4; DO Charge Range 25-75.

Optical: DO gain range 0.85 to 1.15; DO charge N/A.

Steady-state & Galvanic Sensors: DO Gain & Charge N/A.

Spec Cond FT 1200	Name	Date	Time CT-ET	Lot #	Expir Date	Standard μ mhos/cm	Meter Reading μ mhos/cm	Pass / Fail	Lab / Field
Calibr.		4/18/18	714	2709999	9/14	1000	1000	P/F	L/F
ICV		4/18/18	716	2702083	7/14	100	103	P/F	L/F
CCV		4/18/18	1701	2705006	5/14	500	519	P/F	L/F
CCV								P/F	L/F

Conductivity Acceptance criteria $\pm 5\%$

pH FDEP SOP FT 1100	Name	Date	Time CT-ET	Lot #	Expir Date	pH Buffer SU	Meter reading SU	mV	Pass / Fail	Lab / Field
Calibr.		4/18/18	720	173851	6/14	7.0	7.0	-23	P/F	L/F
Calibr.		4/18/18	722	174998	7/14	4.0	4.0	153	P/F	L/F
Calibr.		4/18/18	724	173794	5/14	10.0	9.98	-196	P/F	L/F
ICV		4/18/18	745	177251	10/14	4.0	3.91	157	P/F	L/F
CCV		4/18/18	1704	173857	6/14	7.0	7.07	-26	P/F	L/F
CCV									P/F	L/F

pH Acceptance criteria ± 0.2 SU;

mV pH 7 Range 0 ± 50 ;

mV pH 4 Range $+180 \pm 50$;

mV pH 10 Range -180 ± 50 ;

If mV are recorded: slope from 7 to 10

slope from 4 to 7

(both must be between 165 and 180 mV)

Is meter equipped with depth sensor? Yes / No If yes, list date of last quarterly depth verification

Depth Sensor (Daily Calibration & ICV)	Name	Date	Time CT-ET	Calibrated Value (0.00 or Offset) meters	ICV Value meters	Pass / Fail	Lab / Field
Pressure mode in air						P/F	L/F

Report two decimal places. Round numbers ≤ 4 down, ≥ 5 up. ICV acceptance criteria $\pm 5\%$ or ± 0.05 m, whichever is greater.

COMMENTS: