

Manatee River

CALIBRATION AND VERIFICATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there are qualified data on this page.

Meter ID:

100-100

RQ:

2018-12-03-66

Project:

SMP

Notes: (1) Always wait for meter to stabilize before recording any readings.

(2) Report all digits displayed. Do not round before reporting measurements. (See special instructions for depth).

(3) For Calibrations, record calibrated meter reading. Do not record initial meter reading before calibration.

Temperature (Quarterly) FT 1400

Date of Last Temperature Verification

DO DEP SOP FT 1500	Name	Date	Time CT-ET	Temp °C	Baro-meter mmHg	D.O. Chart mg/L	Meter D.O. mg/L	% DO	Probe Charge	Probe Gain	Pass / Fail	Lab / Field
Calibr.	BP	12/5/18	715	22.74		8.62	8.70	100.9	54.3		P/F	L/F
ICV		12/5/18	717	22.25		8.62	8.20	100.8	53.3		P/F	L/F
CCV		12/5/18	715	22.24		8.62	8.78	101.0	53.3		P/F	L/F
CCV											P/F	L/F

DO Acceptance criteria from Table ± 0.3 mg/L.

Rapid-Pulse Sensors: DO Gain Range 0.7 to 1.4; DO Charge Range 25-75.

Optical: DO gain range 0.85 to 1.15 (Pro DSS 0.75 to 1.50); DO charge N/A. Steady-state & Galvanic Sensors: DO Gain & Charge N/A.

Spec. Cond. FT 1200	Name	Date	Time CT-ET	Lot #	Expir. Date	Standard μ hos/cm	Meter Reading μ hos/cm	Pass / Fail	Lab / Field
Calibr.	BP	12/5/18	720	2807007	7/20	1000	1000	P/F	L/F
ICV		12/5/18	722	2809463	9/20	100	95	P/F	L/F
CCV		12/5/18	727	2807057	7/20	500	499	P/F	L/F
CCV								P/F	L/F

Conductivity Acceptance criteria $\pm 5\%$

pH DEP SOP FT 1100	Name	Date	Time CT-ET	Lot #	Expir. Date	pH Buffer SU	Temp °C	Meter reading SU	mV	Pass / Fail	Lab / Field
Calibr.	BP	12/5/18	726	183273	5/20	7.	23.7	7.00	-31	P/F	L/F
Calibr.		12/5/18	728	183218	7/20	4.	23.71	4.00	144	P/F	L/F
Calibr.		12/5/18	730	178540	12/19	10.	23.70	10.00	-208	P/F	L/F
ICV		12/5/18	732	183218	5/20	4.0	23.73	3.87	149	P/F	L/F
CCV		12/5/18	1718	183273	5/20	7.0	23.80	6.91	-26	P/F	L/F
CCV										P/F	L/F

pH Acceptance criteria ± 0.2 SU; mV pH 7 Range 0 ± 50 ; mV pH 4 Range $+180 \pm 50$; mV pH 10 Range -180 ± 50 ;

If mV are recorded: slope from 7 to 10 _____, slope from 4 to 7 _____ (both must be between 165 and 180 mV)

Does meter have a depth sensor that will be used to measure total depth & sample depth? YES / NO / NA (not surf. water project)

If YES, complete daily Calibr. & ICV below and list date of last quarterly depth verification: _____

If NO, what will be used? (circle one) Secchi Disk Line / Sonar Unique ID: _____; Date of last verification: _____

Depth Sensor (Daily Calibration & ICV)	Name	Date	Time CT-ET	Calibrated Value (0.00 or Offset), meters	ICV Value, meters	Pass / Fail	Lab / Field
Pressure mode in air						P/F	L/F

Report two decimal places. Round numbers ≤ 4 down, ≥ 5 up. ICV acceptance criteria $\pm 5\%$ or ± 0.05 m, whichever is greater.

COMMENTS: