

CALIBRATION AND VERIFICATION LOG (FDEP SOP FT 1000-FT 1500, FD 1000-FD 4000)

Boldly "X" this box if there are qualified data on this page.

Meter ID: 155077

RQ- 2022-10-29-1

Project: SMP

- Notes:** (1) Always wait for meter to stabilize before recording any readings.
 (2) Report all digits displayed. Do not round before reporting measurements. (See special instructions for depth).
 (3) For Calibrations, record calibrated meter reading. Do not record initial meter reading before calibration.

Temperature (Quarterly) FT 1400

Date of Last Temperature Verification

DO DEP SOP FT 1500	Name	Date	Time CT-ET	Temp °C	Baro-meter mmHg	D.O. Chart mg/L	Meter D.O. mg/L	% DO	Probe Charge	Probe Gain	Pass / Fail	Lab / Field
Calibr.	B. Olin	10/25	0758	22.9	760.0	8.6	8.60	100.0			P/F	L/F
ICV	↓	↓	0808	23.0	759.9	8.6	8.60	100.2			P/F	L/F
CCV	L. McNally	↓	1444	22.2	758.5	8.7	8.71	100.3			P/F	L/F
CCV											P/F	L/F

DO Acceptance criteria from Table ± 0.3 mg/L.

Rapid-Pulse Sensors: DO Gain Range 0.7 to 1.4; DO Charge Range 25-75.

Optical: DO gain range 0.85 to 1.15 (Pro DSS 0.75 to 1.50); DO charge N/A. Steady-state & Galvanic Sensors: DO Gain & Charge N/A.

Spec. Cond. FT 1200	Name	Date	Time CT-ET	Lot #	Expir. Date	Standard μ hos/cm	Meter Reading μ hos/cm	Pass / Fail	Lab / Field
Calibr.	B. Olin	10/26	0810	220413C	4/23	1,000	1010	P/F	L/F
ICV	↓	↓	0816	220413D	4/23	100	100.5	P/F	L/F
CCV	L. McNally	↓	1451	220413D	4/23	100	96.8	P/F	L/F
CCV								P/F	L/F

Conductivity Acceptance criteria $\pm 5\%$

pH DEP SOP FT 1100	Name	Date	Time CT-ET	Lot #	Expir. Date	pH Buffer SU	Temp °C	Meter reading SU	mV	Pass / Fail	Lab / Field
Calibr.	B. Olin	10/26	0817	213754	6/23	7.	22.6	7.01	-16.0	P/F	L/F
Calibr.	↓	↓	0817	1LE0260	6/23	4.	22.8	4.0	157.8	P/F	L/F
Calibr.	↓	↓	0820	1LF0738	8/23	10.	22.4	10.01	-1837	P/F	L/F
ICV	↓	↓	0823	1LE0260	6/23	4	22.2	4.01	153.1	P/F	L/F
CCV	L. McNally	↓	1450	213754	6/23	7.00	21.8	7.06	-16.9	P/F	L/F
CCV										P/F	L/F

pH Acceptance criteria ± 0.2 SU; mV pH 7 Range 0 ± 50 ;

mV pH 4 Range $+180 \pm 50$;

mV pH 10 Range -180 ± 50 ;

If mV are recorded: slope from 7 to 10 _____, slope from 4 to 7 _____ (both must be between 165 and 180 mV)

Does meter have a depth sensor that will be used to measure total depth & sample depth? YES / NO / NA (not surf. water project)

If YES, complete daily Calibr. & ICV below and list date of last quarterly depth verification: _____

If NO, what will be used? (circle one) Secchi Disk Line / Sonar Unique ID: _____; Date of last verification: _____

Depth Sensor (Daily Calibration & ICV)	Name	Date	Time CT-ET	Calibrated Value (0.00 or Offset), meters	ICV Value, meters	Pass / Fail	Lab / Field
Pressure mode in air	B. Olin	10/26	0825	0.00	0.00	P/F	L/F

Report two decimal places. Round numbers ≤ 4 down, ≥ 5 up. ICV acceptance criteria $\pm 5\%$ or ± 0.05 m, whichever is greater.

COMMENTS: