

**City of Vero Beach
Department of Public Works
Construction Site Stormwater Inspection**

Project Description: _____ Property Owner: _____

Location: _____ Applicant/Contractor: _____

PW Permit #: _____ Phone: _____

		Yes	No	NA
1	All necessary erosion and sediment control measures properly installed and maintained?			
2	Silt fences are properly installed (staked in and trenched in) and in good condition?			
3	All disturbed areas properly stabilized? Temporary or permanent stabilization is required.			
4	Offsite areas adjacent to disturbed areas protected?			
5	Receiving waters protected with turbidity barrier and other means as needed?			
6	Construction entrance controls to prevent offsite soil tracking and the roadway is clean?			
7	Stormwater inlets adequately protected from sediment?			
8	Soil stockpiles adequately contained / stabilized?			
9	Stormwater ponds and conveyances are stabilized and free of sediments?			
10	Preservation wetland and conservation areas are clearly marked and adequately protected from silt, erosion and turbidity?			
11	Sediment traps are installed as needed and are in good working order?			
12	All non-sediment pollutants (e.g., trash, hazardous/toxic materials, detergents, truck wash-out, sanitary waste and other waste materials) contained and protected from stormwater?			
13	Pollutant spills/spill residuals properly cleaned-up?			
14	Violation found? If yes, check enforcement action taken below: Verbal warning to contractor Code Enforcement Notified Stop Work Order			

Comments:

Inspector: _____

Date: _____ Time: _____

*****COMPLETE THE FOLLOWING IF A VIOLATION WAS FOUND*****

Date of Follow Up Inspection: _____ Issues Addressed? ☐ Yes ☐ No

Additional Comments: _____
