



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID #

PRE-SAMPLE CALIBRATION (circle one) ☒ IN-LAB ☐ ON-SITE ON-SITE LOCATION _____

DATE 5/6/14 TIME 8:47

POST-SAMPLE CALIBRATION (circle one) ☒ IN-LAB ☐ ON-SITE ON-SITE LOCATION _____

DATE 5/7/14 TIME 8:25

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.74	22.05	100.0	P
CALIBRATION	8.74	22.05	100.0	P
PRE-VERIFICATION	8.73	22.05	99.9	P
POST-VERIFICATION	9.20	20.89	103.7	P

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	2301231	100	6/14	130	P
CALIBRATION	2301231	100	6/14	100	P
PRE-VERIFICATION	2301231	100	6/14	100	P
POST-VERIFICATION	2301231	100	6/14	100	P

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7	135752	9/15	6.93	22.68	P
CALIBRATION	7	135752	9/15	7.00	22.67	P
PRE-VERIFICATION	7	135752	9/15	7.00	22.62	P
POST-VERIFICATION	7	135752	9/15	7.05	22.64	P

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. ± 5% pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES ☒ NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES ☒ NO

RQ & SITE IDs

 WAKULLA TUBING A/K TUNNEL SPRG1404 WAKULLA TUBING A/K TUNNEL S/PQ	 WAKULLA TUBING A/D TUNNEL SPRG1404 WAKULLA TUBING A/D TUNNEL S/PQ	 WAKULLA TUNNEL C SPRG1404 WAKULLA TUNNEL C
 WAKULLA K TUNNEL SPRG1404 WAKULLA K TUNNEL	 WAKULLA D TUNNEL SPRG1404 WAKULLA D TUNNEL	 WAKULLA TUNNEL B SPRG1404 WAKULLA TUNNEL B

QAC BLANK 1

WAKULLA SPRING
SPRG1404 WAKULLA SPRING

SAMPLER NAMES & SIGNATURES (All team members present)

K. Eller

RQ-2014-04-28-18