



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID # YSI #12

PRE-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION _____

DATE 6/11/14 TIME 7:45

POST-SAMPLE CALIBRATION (circle one) IN-LAB ON-SITE ON-SITE LOCATION _____

DATE 6/11/14 TIME 19:45

DISSOLVED OXYGEN				
Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.55	23.52	100.6	P
CALIBRATION	8.49	23.52	100.0	P
PRE-VERIFICATION	8.48	23.52	99.9	P
POST-VERIFICATION	8.46	23.57	99.8	P

SPECIFIC CONDUCTANCE					
Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	100	2301231	6/14	100	P
CALIBRATION	100	2301231	6/14	100	P
PRE-VERIFICATION	100	2301231	6/14	100	P
POST-VERIFICATION	100	2301231	6/14	101	P

pH						
Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	7.00	135752	9/15	7.13	22.95	P
CALIBRATION	7.00	135752	9/15	7.00	22.89	P
PRE-VERIFICATION	7.00	135752	9/15	7.00	22.85	P
POST-VERIFICATION	7.00	135752	9/15	7.02	22.91	P

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. ± 5% pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES NO

RQ & SITE IDS

RQ-2014-06-09-30

SPRG1404

QAQC BLANK 2

SPRG1404

PONCE DE LEON SPRINGS (HOLMES)

SPRG1404 PONCE DE LEON SPRINGS (HOLMES)

MORRISON SPRING

SPRG1404 MORRISON SPRING

SAMPLER NAMES & SIGNATURES (All team members present)

Edgar Wade Gary Maddox

Edgar Wade *Gary Maddox*