



FLORIDA DEPARTMENT OF ENVIRONMENTAL PROTECTION GROUND WATER MANAGEMENT

CALIBRATION LOG

METER ID # 118153

PRE-SAMPLE CALIBRATION (circle one) ☒ IN-LAB ☐ ON-SITE ON-SITE LOCATION _____

DATE 7/30/14 TIME 7:30

POST-SAMPLE CALIBRATION (circle one) ☒ IN-LAB ☐ ON-SITE ON-SITE LOCATION _____

DATE 7/30/14 TIME 13:30

DISSOLVED OXYGEN

Reading Type	mg/L	Temp °C	% Sat	Pass or Fail
INITIAL	8.47	23.50	99.6	P
CALIBRATION	8.50	23.50	100.0	P
PRE-VERIFICATION	8.50	23.50	100.0	P
POST-VERIFICATION	8.51	23.52	100.1	P

SPECIFIC CONDUCTANCE

Reading Type	Standard	Lot #	Exp. Date	µS/cm	Pass or Fail
INITIAL	100	2304388	9/14	102	P
CALIBRATION	100	2304388	9/14	100	P
PRE-VERIFICATION	100	2304388	9/14	100	P
POST-VERIFICATION	100	2304388	9/14	101	P

pH

Reading Type	Standard	Lot #	Exp. Date	SU	Temp °C	Pass or Fail
INITIAL	pH 7.00	135752	9/15	7.07	23.14	P
CALIBRATION	pH 7.00	135752	9/15	7.00	23.14	P
PRE-VERIFICATION	pH 7.00	135752	9/15	7.00	23.13	P
POST-VERIFICATION	7.00	135752	9/15	7.02	23.17	P

Acceptance Criteria: DO ± 0.3 mg/L Sp. Cond. $\pm 5\%$ pH ± 0.2 SU Temperature ± 0.2 °C

Was the Specific Conductance Probe cleaned? (circle one) YES ☒ NO

Was the Dissolved Oxygen Membrane changed? (circle one) YES ☒ NO

RQ & SITE IDs

RQ-2014-07-28-19

SPRS1415



LOG SPRING
SPRS1415 LOG SPRING

RQ-2014-07-28-20

WR-1



WACISSA HEAD SPRING #2

SPRS1415 WACISSA HEAD SPRING #2 S1PQ

SAMPLER NAMES & SIGNATURES (All team members present)

Edgar Wade

Edgar Wade